

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 29/Aug/2026 SATURDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	153.467	4342.443	1) Gujrat	8.130	34.197
2) Hydro	10.049	397.471	2) Madhya Pradesh	5.539	75.971
3) Gas	6.519	189.470	3) Chattisgarh	0.800	23.960
Total MSPGCL	170.035	4929.384	4) Maharashtra	194.369	5373.473
B) 1) APLM	49.634	1402.562	5) Goa (Amona)	-1.466	-39.430
2) JSWEL	21.372	656.224	Total	207.372	5468.171
3) VIPL	13.431	369.442	a) Mumbai Schedule	43.585	1270.847
4) RPL(AMT)	24.997	751.924	b) Mumbai Drawl	47.902	1349.539
5) SWPGPL	10.653	256.289	c) MSEDCL Bilateral *	152.875	3734.180
6) Other IPP	11.401	364.120	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	43.585	1270.847
C) 1) TPCL Thermal	10.209	310.077	Include PX	0.000	-0.548
2) TPCL Hydro	5.536	155.079	Standby	0.000	0.000
3) TPCL Gas	2.708	89.909	H) ENERGY CATERED (MUs)		
4) AEML Thermal	7.786	245.685	1) MSEDCL	534.894	14520.961
D) STATE			2) Mumbai Discoms	74.141	2150.289
1) Thermal	302.950	8698.766	3) Other Discoms	14.049	405.537
(A1+C1+C4+(B1-B6))			TOTAL STATE	623.084	17076.787
2) Hydro	15.585	552.550			
3) Gas	9.227	279.379			
4) Wind	63.773	1335.907			
6) SOLAR	24.177	742.014			
TOTAL STATE	415.712	11608.616			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	6095	5784	7067	6303
MSPGCL Hydro	433	273	1102	288
MSPGCL Gas	268	267	271	273
MSPGCL Total Generation	6796	6324	8440	6864
Central Sector Receipt	10433	10266	8205	6721
WIND	2592	2845	2585	2416
CPP / IPP Thermal	5643	4489	5599	6183
CPP / IPP Gas	0	0	0	0
SOLAR	2833	2918	0	0
Exchange with Mumbai	-2663	-2719	-1794	-1571
MSEDCL DEMAND MET	25020	23515	22414	20146
Load Shedding	0	0	0	0
MSEDCL DEMAND	25020	23515	22414	20146
TPCL GENERATION	626	650	1085	751
AEML GENERATION	275	273	473	274
MUMBAI DEMAND	3564	3642	3352	2596
OTHER DISCOM DEMAND	614	608	621	467
STATE DEMAND MET	29198	27765	26387	23209
STATE DEMAND	29198	27765	26387	23209
Frequency (Hz)	49.95	49.97	49.99	50.00

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.26 Hz at 07:58 Hrs	49.71 Hz at 13:42 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 29/Aug/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	2.78	90.96	138	63
Unit 8	10.84	337.00	486	366
Unit 9	10.30	318.92	475	375
Unit 10	0.00	176.96	0	0
Total	23.92	923.84		
Bhusawal				
Unit 3	0.00	62.52	0	0
Unit 4	8.58	244.02	465	285
Unit 5	8.86	136.08	490	290
Unit 6	13.40	368.54	611	392
Total	30.84	811.16		
Parli				
Unit 6	3.78	113.13	188	142
Unit 7	3.76	108.84	173	140
Unit 8	3.98	117.77	208	145
Total	11.53	339.73		
Chandrapur				
Unit 3	2.62	85.48	131	86
Unit 4	2.79	79.10	132	100
Unit 5	8.11	169.64	395	290
Unit 6	8.50	226.95	445	285
Unit 7	8.14	108.07	394	275
Unit 8	9.27	247.83	438	294
Unit 9	10.56	244.21	476	307
Total	49.99	1161.27		
Paras				
Unit 3	4.22	119.12	205	137
Unit 4	4.49	125.99	228	150
Total	8.71	245.11		
Khaparkheda				
Unit 1	0.00	77.26	0	0
Unit 2	3.40	76.04	167	116
Unit 3	3.34	95.52	157	120
Unit 4	3.54	99.88	167	128
Unit 5	8.96	263.90	420	340
Total	19.24	612.60		
Nasik				
Unit 3	3.07	79.68	138	117
Unit 4	3.12	90.44	139	124
Unit 5	3.04	78.62	144	116
Total	9.22	248.74		
Uran				
All Units	6.52	189.47	275	265
Total	6.52	189.47		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.36	14.26	40	0
Total	0.36	14.26		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	1.22	69.42	195	40
Stage 4	0.57	65.66	290	0
Stage 3	1.05	38.47	160	0
Total	2.83	173.55		
Hydro				
KDPH	0.00	7.54	0	0
VTRNA	0.42	14.39	59	0
TILLARI	0.41	11.99	61	0
BHIRA T.R.	0.34	11.40	77	0
SMLHY_PTN	5.51	158.08	239	220
GHATGHAR	0.54	20.53	125	0
Total	7.22	223.92		
Wind				
Total	63.77	1335.91	0	0
Total	63.77	1335.91		
CPP				
APML(Mus)	49.63	1402.56	0	0
JSWEL(Mus)	21.37	656.22	0	0
VIPL(Mus)	13.43	369.44	0	0
RPLAMT-Mus	25.00	751.92	0	0
SWPGPL-Mus	10.65	256.29	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.59	143.02	272	165
Other(Mus)	1.22	44.88	0	0
JPL	3.39	147.88	152	124
VMEPL	0.00	0.00	0	0
LMEL	1.21	28.34	61	42
Total	131.49	3800.56		
SOLAR				
Total	24.18	742.01	0	0
Total	24.18	742.01		
Tata				
Trombay 5	6.79	211.31	467	253
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.52	52.89	102	58
Trombay 7B	1.19	37.02	61	48
TATA Hydro	5.54	155.08	400	43
Trombay 8	3.42	98.77	224	129
Total	18.45	555.06		
AEML				
DTPS U-1&2	7.79	245.68	473	271
Total	7.79	245.68		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	153.47	4342.44	MSPGCL Total	170.04	4929.38
			MSPGCL Thml+Gas	159.99	4531.91	Koyna 1,2 & 4 Total	1.78	135.08
			MSPGCL Hydro	10.05	397.47	State Total	415.71	11608.62

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 29/Aug/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6811	363	272	7446	2339	6327	0	0	6729	6554	-1696	20417	0	0	20417	2957	553	23927	50.02
2	6333	355	273	6961	2514	6165	0	0	6827	6727	-1651	20182	0	0	20182	2773	534	23489	50.00
3	6303	288	273	6864	2416	6183	0	0	6856	6721	-1571	20146	0	0	20146	2596	467	23209	50.00
4	6519	275	274	7068	2475	6194	0	0	6920	6698	-1579	20380	0	0	20380	2488	476	23344	50.04
5	6792	266	273	7331	2427	6209	0	0	7187	6900	-1453	20924	0	0	20924	2444	490	23858	50.06
6	6852	273	274	7399	2556	6247	0	0	8450	7934	-1414	22190	0	0	22190	2490	532	25212	50.04
7	6618	397	275	7290	2351	6229	0	192	8966	8945	-1488	22959	0	0	22959	2562	560	26081	49.98
8	6543	365	273	7181	2252	6061	0	930	8507	8758	-1701	22880	0	0	22880	2702	601	26183	50.00
9	6040	493	274	6807	2610	5573	0	1681	8910	9413	-2117	23359	0	0	23359	2983	607	26950	50.02
10	6048	431	269	6748	2769	5404	0	2364	9974	10694	-2474	24886	0	0	24886	3296	619	28801	49.96
11	6095	433	268	6796	2592	5643	0	2833	10168	10433	-2663	25020	0	0	25020	3564	614	29198	49.95
12	5876	385	265	6526	2665	4956	0	3024	10920	11074	-2802	24816	0	0	24816	3702	627	29145	50.00
13	5784	273	267	6324	2845	4489	0	2918	10924	10266	-2719	23515	0	0	23515	3642	608	27765	49.97
14	5391	288	268	5947	3102	3984	0	2979	10357	9951	-2542	22804	0	0	22804	3472	617	26893	49.94
15	5599	299	271	6169	3126	4470	0	2648	10058	9864	-2497	23134	0	0	23134	3383	646	27162	49.93
16	5688	385	271	6344	3172	4498	0	2206	10941	10606	-2509	23704	0	0	23704	3379	613	27696	50.02
17	6080	326	270	6676	3029	4621	0	1635	10582	10224	-2350	23218	0	0	23218	3321	616	27156	49.93
18	6407	391	271	7069	2825	4750	0	720	9902	9563	-2311	21983	0	0	21983	3308	633	25924	49.98
19	7029	464	271	7764	2847	5554	0	47	8531	8662	-2026	22223	0	0	22223	3321	625	26169	49.99
20	7067	1102	271	8440	2585	5599	0	0	7773	8205	-1794	22414	0	0	22414	3352	621	26387	49.99
21	7050	937	274	8261	2576	5631	0	0	7414	7603	-1627	21825	0	0	21825	3263	619	25707	49.99
22	6979	544	273	7796	2471	5634	0	0	7023	7295	-1607	20977	0	0	20977	3125	612	24714	50.00
23	6951	405	274	7630	2630	5590	0	0	7006	7233	-1656	20843	0	0	20843	3028	584	24455	49.99
24	6612	311	275	7198	2599	5477	0	0	6729	7052	-1655	20097	0	0	20097	2990	574	23661	50.04
MUs	153.47	10.05	6.52	170.04	63.77	131.49	0.00	24.18	207.65	207.37	-47.90	534.89	0.00	0.00	534.89	74.14	14.05	623.08	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 29/Aug/2026		
State Demand	MSEDC L Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
29198 MW	25020 MW	3702 MW
11 Hrs	11 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center, Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 29/Aug/2026

Position as on 6.30 Hrs of 30/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	29/09/2026
MSPGCL	Koradi Unit-10	660	21/08/2026	01:07		Continued.	Annual Overhaul	03/10/2026
Total Capacity MSPGCL		740						
IPP								
IPP	JPL Unit 1	150	25/08/2026	23:56		Continued.	Annual Overhaul	16/09/2026
Total Capacity IPP		150						
Total Capacity PLANNED OUTAGE		890						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/09/2026
MSPGCL	Koyna Unit 10	80	20/07/2026	20:25		Continued.	B-phase Overcurrent and Overall Differential Relay protection	13/09/2026
MSPGCL	Koyna Unit 1	70	17/08/2026	08:00		Continued.	withdrawn to attend the Upper Guide Bearing and Thrust Bearing problems.	05/09/2026
MSPGCL	Bhusawal Unit 3	210	26/08/2026	00:15	30/08/2026	03:36	Withdrawn without consent	29/08/2026
MSPGCL	Khaparkheda Unit 1	210	28/08/2026	00:21		Continued.	ID Fan Problem	02/09/2026
MSPGCL	Koyna STG-IV Unit-4	250	29/08/2026	10:00	29/08/2026	16:45	Work of installation testingand commissioning ofcooling water pump	
MSPGCL	Koyna STG-IV Unit-3	250	29/08/2026	10:00	29/08/2026	16:45	Work of installation testingand commissioning ofcooling water pump	
MSPGCL	Koyna STG-IV Unit-1	250	29/08/2026	10:00	29/08/2026	16:45	Work of installation testingand commissioning ofcooling water pump	
MSPGCL	Koyna STG-IV Unit-2	250	29/08/2026	10:00	29/08/2026	16:45	Work of installation testingand commissioning ofcooling water pump	
MSPGCL	Koyna STG-IV Unit-2	250	30/08/2026	10:00	30/08/2026	16:24	Work of installationtestingand commissioningofcooling water pump	
MSPGCL	Koyna STG-IV Unit-1	250	30/08/2026	10:00	30/08/2026	16:24	Work of installationtestingand commissioningofcooling water pump	
MSPGCL	Koyna STG-IV Unit-3	250	30/08/2026	10:00	30/08/2026	16:24	Work of installationtestingand commissioningofcooling water pump	
MSPGCL	Koyna STG-IV Unit-4	250	30/08/2026	10:00	30/08/2026	16:24	Work of installationtestingand commissioningofcooling water pump	
Total Capacity MSPGCL		605						
IPP								

State Load Despatch Center, Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 29/Aug/2026

Position as on 6.30 Hrs of 30/Aug/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	VMEPL Unit 1	60	28/07/2026	05:00		Continued.	bed drains chocked and bed height rising issue	31/08/2026
IPP	VMEPL Unit 2	60	30/07/2026	00:15		Continued.	Boiler DCC RAV 2A & 2B jammed	31/08/2026
IPP	RPL(AMT) U-5	270	21/08/2026	12:00		Continued.	Deareator leakage	01/09/2026
IPP	Adani U-5	660	27/08/2026	23:16		Continued.	APHB Gearbox abnormal sound and high vibration	31/08/2026
IPP	Adani U-4	660	29/08/2026	16:45		Continued.	due to HP heater 1 Inlet MOV heavy gland leakage.	02/09/2026
Total Capacity IPP		1740						
Total Capacity FORCED OUTAGE		2345						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 5	108	30/07/2026	23:29		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 6	108	22/08/2026	20:00		Continued.	No Schedule by buyer dueto open cycle operationHigh cost.	
Total Capacity MSPGCL		216						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 29/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 30/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
500 KV LINE Outages/Trippings							
CHANDRAPUR - PADGHE HVDC POLE 1	IntraState	25/08/2026	10:02			T	TRIPPED ON AC DIFFERENTIAL PROT AT CHANDRAPUR END.
CHANDRAPUR - PADGHE HVDC POLE 1	IntraState	26/08/2026	10:40			T	WORK PERMIT FOR REPLACEMENT OF POLE-IB-PHASE CONVERTER TRANSFORMER.
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-1	InterState	14/08/2026	09:23			HT	H/T from Waluj end only for load management.
DHULE - SSNNL CKT - 2	InterState	29/08/2026	14:10	29/08/2026	15:38	T	Distance protection
PADGHE - TARAPUR CKT - 1	InterState	30/08/2026	08:45	30/08/2026	18:46	PO	A/R OFF required for Stringing of "Lilo of 400kv D/C Babhaleshwar - Padghe (M) at Boisar - II M/C Transmission Line
PADGHE - TARAPUR CKT - 2	InterState	30/08/2026	08:45	30/08/2026	18:48	PO	A/R OFF required for Stringing of "Lilo of 400kv D/C Babhaleshwar - Padghe (M) at Boisar - II M/C Transmission Line
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	21/07/2026	23:46			HT	Load management
JAIGAD - KARAD CKT - 2	IntraState	24/08/2026	20:38			HT	H/T For Over Voltage
KHADKA-AURANGABAD (WALUJ)	IntraState	26/08/2026	19:49			HT	O/V.
CHANDRAPUR GCR - CHANDRAPUR HVDC - 1	IntraState	28/08/2026	19:58			EO	Annual outage work of HVDC Pole -1Emergency work of maintenance & testing of Incomer feeder circuit breaker, isolator maintenance of incomer feeder and diagnostic testing of Base filter circuit breaker
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR	IntraState	21/07/2026	11:24			EO	Heavy oil leakage observed from ICT-1, B ph LV Bushing.
400/220/20 KV 500MVA ICT - 1 @ KALWA	IntraState	29/08/2026	06:31	29/08/2026	10:48	EO	"1.Oil top-up in R Phase and Y Phase transformer units to restore the oil level to the prescribed limit. 2.2.Replacement of PT fuse and fuse base by removing the defective PT fuse and damaged fuse base and installing new components. 3.Diagnostic testing of LV side equipment."
400 KV BR Outages/Trippings							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
BUS COUPLER @ PHURSUNGI	IntraState	24/07/2026	13:02			HT	For Load management.
220 KV LINE Outages/Trippings							
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 29/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 30/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1	IntraState	25/06/2026	07:26			T	Distance Protection.
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Diffrential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
MAIN BUS SECTION - 1 @ MAHAPE	IntraState	15/07/2026	11:16			PO	for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.
EKLAHARE (OCR) - PADGHE	IntraState	19/07/2026	18:47			HT	Load management
CHINCHWAD-2 - TELCO	IntraState	27/07/2026	11:55	30/08/2026	16:42	PO	Bunching of 220kV Chinchwad2-Telco & 220kV Chinchwad2-Chakan line @ T.L.No. :- 43-44
CHAKAN - CHINCHWAD 2	IntraState	27/07/2026	12:17			PO	1) Bunching between loc no 43 - 44. 2) removal of jump on tower loc no 43 of 220 kv Chinchwad 2 - Chakan Line 3) Replacement of existing 0.4 ACSR conductor by HTLS work from Chinchwad2 ss Gantry to TL No. : -43
SALSETTE - VIKHROLI (GIS) CKT - 2	IntraState	06/08/2026	07:56	30/08/2026	21:24	PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup) : 1. Tower Erection at loc. 3 & 4 of TS RoW. 2. Conductor / OPGW Shifting at New loc. 3 & 4 3. Conductor stringing in span 3(New)-3(Old) 4. Old loc. 4 tower dismantling
220KV TAPTITANDA- AMRAPUR CKT I	IntraState	08/08/2026	04:11			T	A - Z1, RPH, 29 KM, 3.5 KA.
KALMESHWAR-PANDHURNA	IntraState	25/08/2026	18:49			HT	HT AT PANDURNA END ONLY.
BABLESHWAR AHAMADNAGAR-II	IntraState	29/08/2026	00:17	29/08/2026	08:48	T	Tripped on distance protection optd, Babhaleshwar end-zone-1,Yph fault-6.287kA, dist-26.68 km,A/r lockout. Nagar End-zone1,yph fault-3.681kA, dist-34.62km
BABLESHWAR AHAMADNAGAR-II	IntraState	29/08/2026	00:17	29/08/2026	08:48	T	Insulator Decapping Found on Y-ph .Work is in progress
KHARGHAR - WAGHIVALI (MSETCL) CKT - 1	IntraState	29/08/2026	09:13	29/08/2026	16:57	PO	Twin Jumpering work
EKLAHARA(GCR)(NASIK)-BABLESHWAR 2	IntraState	29/08/2026	09:21	29/08/2026	20:26	PO	Replacement of conductor by HPC between location no. 3 to 4 (cutpoint to cutpoint) by LMSD Eklahare Nashik & location no. 230 to 231 by LMSD Babhaleshwar.
KARANJADE - WAGHIVALI 8	IntraState	29/08/2026	10:15	29/08/2026	14:22	PO	220KV Waghivali Karanjade line breaker relay and breaker testing work

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 29/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 30/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
BUS COUPLER @ TALEGAON	IntraState	29/08/2026	11:51	29/08/2026	14:18	PO	For bay AMP works
220 KV CHINCHWAD-2-TELCO-TAP CHAKAN (TEMP)	IntraState	29/08/2026	15:53	29/08/2026	18:12	EO	For removing of tarpoline between Loc No Lilo 1-2 (MC)
TROMBAY CARNAC - 5	IntraState	29/08/2026	22:57	30/08/2026	07:44	PO	For :- 1) Protection trial 2) M1 protection relay testing 3) M2 protection relay testing 4) LBBU-1 testing 5) LBBU-2 testing 6) Carrier trials with own relay panel 7) Carrier trials with Transfer BKR-2 8) TC-5 BKR trial tripping 9) 220KV TC-5 29C GOD maintenance work 10) 220KV TC-5 29B GOD maintenance work 11) Scaffolding removal from New KIOSK relay room. Work in vicinity
SALSETTE - SAHAR CKT	IntraState	29/08/2026	23:47	30/08/2026	06:00	PO	Third Party Project Work - C6 Girder launching by Metro 6 Crane movement work in vicinity in span 25-25B
EKLAHARE (OCR) - PADGHE	IntraState	30/08/2026	06:52	30/08/2026	14:52	T	Tripped on distance protection.
KALWA SALSETTE - 4	IntraState	30/08/2026	08:21	30/08/2026	20:28	PO	Metro-4 project work (220 KV Kalwa Salsette -4 line normalisation); Remove Cross jumpering at loc. 11 (KS4) & 84 (TDS) at Bhandup Village & loc. 3 (KS4) & 84 (TDS) at Pannalal Compound ; Loop through at Loc 3 old , 10 & 11
BOISAR II - BOISAR (PG) CKT - 1	IntraState	30/08/2026	09:02	30/08/2026	10:00	EO	Bird nest removing from R ph Wavetrap top gantry
EKLAHARA(GCR)(NASIK)-BABLESHWAR 2	IntraState	30/08/2026	09:46	30/08/2026	16:35	PO	Replacement of conductor by HPC between Gantry to Guide Tower (Y & B Ph) by LMSD EklaHare, Nashik & Replacement of conductor by HPC between location no. 196 & 197 by LMSD Babhaleshwar.
220KV KUDUS-TARAPUR	IntraState	30/08/2026	10:29	30/08/2026	17:19	EO	1) Replacement of Flashover string at Loc No 31 (Top Phase) 2) Pilot string disconnected Hardware connecting work at Loc No 85
KHARGHAR - WAGHIVALI (MSETCL) CKT - 1	IntraState	30/08/2026	10:49	30/08/2026	18:39	PO	Twin Jumpering work

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 29/Aug/2026

Statement-VII

Position as on 6.30 Hrs of 30/Aug/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220 KV CHINCHWAD-2-TELCO-TAP CHAKAN (TEMP)	IntraState	30/08/2026	11:02	30/08/2026	16:22	PO	1) Removing of jumper at Loc No. 43 of 220 kV Chinchwad II - Telco Line 2) Fixing of jumper at Loc No. 43 of 220 kV Chinchwad II - Chakan Line 3) Replacement 0.4 ACSR Zebra conductor to HTLS Conductor from Lco No. 31 - 35 & cutpoint formation at newly erected monopole at Loc No. 33 & 34 of 220 kV Chinchwad II - Telco Line. 4) 220 kV Chinchwad II - Chakan Line charged from newly form bunched line (i.e. 220 kV Chinchwad II - Chakan line bunch on 220 kV Chinchwad II - Telco line) at 19:00
BORIVALI - BOISAR (PG)	IntraState	30/08/2026	11:02	30/08/2026	17:43	PO	For repairing of Damaged conductor at loc no.109-110 & Routine Maintnence work.
CHANDIVALI (AEML) - VIKHROLI (KVPTL)	IntraState	30/08/2026	23:57		Continued.	PO	Third Party Project work-C4 Girder launching by Metro 6 Crane movement work in vicinity in span 25-25B
220 KV ICT Outages/Trippings							
220/132 KV 100MVA ICT 2 @ SOUTH SOLAPUR	IntraState	31/07/2026	09:37	29/08/2026	22:10	PO	For 200MVA 220/132KV BBL ICT Augmentation Work
220/132 KV 200 MVA ICT 2 @ AHMEDNAGAR	IntraState	29/08/2026	14:05	29/08/2026	15:52	EO	Fixing of Repair sleeve on LV side Stub Bus B ph deteriorated Conductor.
220/33 KV 50 MVA PTR NO 1 @ BHIGWAN	IntraState	30/08/2026	10:45			PO	For EHV breaker replacement
220 KV BUSBAR Outages/Trippings							
MAIN BUS - 1 @ PRINT HOUSE	IntraState	23/08/2026	13:42		Continued.	PO	1)For Installation of bus-1 link to newly erected 220kV GIS bay 2) Bus bar Protection out for new bay integration.
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.
SALSETTE VIKHROLI CKT - 1	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup): 1. Diversion of 220 kV Kalwa Salsette 3 Line on 110kV Salsette Vikhroli 1 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW
SALSETTE - VIKHROLI CKT - 2	IntraState	31/07/2026	07:24			PO	Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup):2. Diversion of 220 kV Kalwa Salsette 4 Line on 110kV Salsette Vikhroli 2 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage