

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 29/Jul/2026 WEDNESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	151.185	4161.866	1) Gujrat	-2.570	-39.643
2) Hydro	10.695	316.567	2) Madhya Pradesh	0.680	61.689
3) Gas	6.334	174.177	3) Chattisgarh	1.110	16.230
Total MSPGCL	168.214	4652.610	4) Maharashtra	187.611	4911.928
B) 1) APML	47.876	1478.568	5) Goa (Amona)	-1.259	-35.610
2) JSWEL	17.846	520.333	Total	185.572	4914.594
3) VIPL	11.892	356.456	a) Mumbai Schedule	49.673	1296.021
4) RPL(AMT)	25.141	722.302	b) Mumbai Drawl	51.005	1359.808
5) SWPGPL	8.607	265.197	c) MSEDCL Bilateral *	124.791	3595.492
6) Other IPP	12.545	381.516	Include PX	0.000	0.002
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	49.673	1296.021
C) 1) TPCL Thermal	11.268	312.453	Include PX	0.000	0.069
2) TPCL Hydro	4.307	116.680	Standby	0.000	0.000
3) TPCL Gas	3.286	84.589	H) ENERGY CATERED (MUs)		
4) AEML Thermal	8.329	249.611	1) MSEDCL	490.566	13884.223
D) STATE			2) Mumbai Discoms	78.195	2123.141
1) Thermal	294.689	8448.302	3) Other Discoms	14.049	391.687
(A1+C1+C4+(B1-B6))			TOTAL STATE	582.810	16399.051
2) Hydro (A2+C2)	15.002	433.247			
3) Gas (A3+B7+C3)	9.620	258.766			
4) Wind	61.911	1678.008			
6) SOLAR	16.016	666.134			
TOTAL STATE	397.238	11484.457			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	6066	5422	6783	6633
MSPGCL Hydro	449	298	816	336
MSPGCL Gas	268	269	332	175
MSPGCL Total Generation	6783	5989	7931	7144
Central Sector Receipt	10385	8602	7575	6256
WIND	2032	2640	3050	2276
CPP / IPP Thermal	5094	4517	5785	5378
CPP / IPP Gas	0	0	0	0
SOLAR	1621	1939	0	0
Exchange with Mumbai	-2732	-2967	-1848	-1614
MSEDCL DEMAND MET	22565	20088	21879	18967
Load Shedding	0	0	0	0
MSEDCL DEMAND	22565	20088	21879	18967
TPCL GENERATION	591	596	1207	648
AEML GENERATION	287	288	477	278
MUMBAI DEMAND	3610	3851	3532	2540
OTHER DISCOM DEMAND	618	632	614	473
STATE DEMAND MET	26793	24571	26025	21980
STATE DEMAND	26793	24571	26025	21980
Frequency (Hz)	50.07	50.01	49.98	49.97

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.26 Hz at 18.01 Hrs	49.59 Hz at 07.09 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 29/Jul/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	2.82	88.10	164	75
Unit 8	11.87	290.92	554	392
Unit 9	12.10	325.40	565	413
Unit 10	11.34	316.80	510	410
Total	38.13	1021.22		
Bhusawal				
Unit 3	3.34	84.70	170	125
Unit 4	9.75	250.00	470	285
Unit 5	0.00	33.86	0	0
Unit 6	13.37	302.92	636	395
Total	26.47	671.48		
Parli				
Unit 6	1.81	116.43	187	0
Unit 7	3.98	100.41	191	140
Unit 8	4.12	125.35	207	145
Total	9.90	342.19		
Chandrapur				
Unit 3	3.54	73.53	171	130
Unit 4	0.00	72.35	0	0
Unit 5	8.04	216.25	370	285
Unit 6	8.47	203.65	400	280
Unit 7	0.00	27.69	0	0
Unit 8	8.75	242.94	425	293
Unit 9	9.27	255.94	445	296
Total	38.07	1092.35		
Paras				
Unit 3	4.22	107.99	212	148
Unit 4	4.31	119.38	215	144
Total	8.53	227.37		
Khaparkheda				
Unit 1	2.73	90.10	140	100
Unit 2	2.68	87.14	136	96
Unit 3	3.17	96.50	165	110
Unit 4	3.38	34.86	177	124
Unit 5	10.20	284.31	470	285
Total	22.15	592.91		
Nasik				
Unit 3	2.92	62.46	131	112
Unit 4	2.29	69.58	140	0
Unit 5	2.72	82.30	125	98
Total	7.93	214.35		
Uran				
All Units	6.33	174.18	358	135
Total	6.33	174.18		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.20	4.31	22	0
Total	0.20	4.31		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	1.61	48.01	460	40
Stage 4	0.15	51.84	153	0
Stage 3	0.91	35.84	160	0
Total	2.68	135.69		
Hydro				
KDPH	0.27	0.27	18	0
VTRNA	0.48	8.21	60	0
TILLARI	0.44	8.48	61	0
BHIRA T.R.	0.44	10.88	80	0
SMLHY_PTN	5.69	135.78	245	223
GHATGHAR	0.71	17.25	125	0
Total	8.02	180.88		
Wind				
Total	61.91	1678.01	0	0
Total	61.91	1678.01		
CPP				
APML(Mus)	47.88	1478.57	0	0
JSWEL(Mus)	17.85	520.33	0	0
VIPL(Mus)	11.89	356.46	0	0
RPLAMT-Mus	25.14	722.30	0	0
SWPGPL-Mus	8.61	265.20	0	0
Dhariwal	0.00	0.00	0	0
IEPL	4.19	147.12	184	150
Other(Mus)	1.56	46.73	0	0
JPL	5.66	155.56	276	161
VMEPL	0.17	9.02	17	0
LMEL	0.96	23.08	46	32
Total	123.91	3724.37		
SOLAR				
Total	16.02	666.13	0	0
Total	16.02	666.13		
Tata				
Trombay 5	7.48	204.04	470	253
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.97	49.27	114	62
Trombay 7B	1.31	35.32	65	49
TATA Hydro	4.31	116.68	385	82
Trombay 8	3.79	108.41	232	129
Total	18.86	513.72		
AEML				
DTPS U-1&2	8.33	249.61	484	270
Total	8.33	249.61		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	151.18	4161.87	MSPGCL Total	168.21	4652.61
			MSPGCL Thml+Gas	157.52	4336.04	Koyna 1,2 & 4 Total	1.76	99.85
			MSPGCL Hydro	10.70	316.57	State Total	397.24	11484.46

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 29/Jul/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLA R	CS SHAR E	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAN D	OTHER DISCOM DEMAN D	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planne d	*Trans mission Constr aint					
1	6708	398	135	7241	2213	5604	0	0	6429	6447	-1601	19374	0	0	19374	2951	530	22855	49.94
2	6627	338	148	7113	2179	5335	0	0	6586	6524	-1661	18987	0	0	18987	2709	503	22199	49.97
3	6633	336	175	7144	2276	5378	0	0	6424	6256	-1614	18962	0	0	18962	2540	478	21980	49.97
4	6635	295	235	7165	2281	5329	0	0	6478	6360	-1561	19077	0	0	19077	2436	497	22010	50.04
5	6587	284	275	7146	2289	5110	0	0	7248	7048	-1521	19580	0	0	19580	2404	492	22476	50.01
6	6614	291	273	7178	2263	5312	0	0	8594	7821	-1586	20450	0	0	20450	2511	538	23499	49.99
7	6510	505	273	7288	2074	5684	0	162	8980	8747	-1607	21798	0	0	21798	2689	550	25037	49.93
8	6480	1137	270	7887	2250	5688	0	534	8558	8818	-1754	22840	0	0	22840	2958	583	26381	49.87
9	6364	531	272	7167	2205	5479	0	1158	9250	9417	-2267	22563	0	0	22563	3304	596	26463	50.00
10	6066	449	268	6783	2032	5094	0	1621	9836	10385	-2732	22562	0	0	22562	3610	621	26793	50.07
11	6053	339	267	6659	2416	4841	0	1813	10153	9599	-2874	21814	0	0	21814	3818	640	26272	50.03
12	5324	294	266	5884	2581	4586	0	1912	9765	9316	-3031	20631	0	0	20631	3895	617	25143	50.07
13	5422	298	269	5989	2640	4517	0	1939	8498	8602	-2967	20084	0	0	20084	3851	636	24571	50.01
14	5265	297	271	5833	2717	4010	0	1943	8316	7681	-2806	18773	0	0	18773	3685	605	23063	50.00
15	5211	306	268	5785	2733	4076	0	1753	8619	8327	-2859	19201	0	0	19201	3732	614	23547	49.97
16	5891	297	272	6460	2879	4570	0	1473	7822	8057	-2827	19984	0	0	19984	3748	628	24360	50.00
17	5916	308	271	6495	3093	4562	0	1064	8526	8091	-2760	19912	0	0	19912	3683	633	24228	50.05
18	6402	367	270	7039	3102	4807	0	573	8452	7878	-2643	20118	0	0	20118	3616	638	24372	49.99
19	6719	523	272	7514	3169	5307	0	71	8146	7978	-2333	21063	0	0	21063	3549	643	25255	50.03
20	6783	816	332	7931	3050	5785	0	0	7621	7575	-1848	21874	0	0	21874	3532	619	26025	49.98
21	6804	700	353	7857	2903	5739	0	0	7193	6928	-1722	21099	0	0	21099	3391	606	25096	50.03
22	6748	609	358	7715	2850	5781	0	0	6448	6167	-1572	20317	0	0	20317	3262	624	24203	49.96
23	6722	491	269	7482	2900	5753	0	0	6165	6027	-1436	20144	0	0	20144	3184	582	23910	49.88
24	6701	486	272	7459	2816	5560	0	0	5712	5523	-1423	19360	0	0	19360	3137	575	23072	50.02
MUs	151.19	10.69	6.33	168.21	61.91	123.91	0.00	16.02	189.82	185.57	-51.01	490.57	0.00	0.00	490.57	78.20	14.05	582.81	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 29/Jul/2026		
State Demand	MSEDC L Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
26793 MW	22840 MW	3895 MW
10 Hrs	8 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 29/Jul/2026

Position as on 6.30 Hrs of 30/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	13/08/2026
MSPGCL	Bhusawal Unit 5	500	05/07/2026	01:01		Continued.	Capital Overhaul for 35 days	09/08/2026
MSPGCL	Chandrapur Unit 7	500	06/07/2026	14:13		Continued.	COH	10/08/2026
Total Capacity MSPGCL		1080						
IPP								
IPP	SWPGPL U-2	135	11/07/2026	23:38	30/07/2026	Continued.	AOH	30/07/2026
IPP	Adani U-2	660	20/07/2026	01:12		Continued.	Planned COH .	10/08/2026
IPP	RPL(AMT) U-1	270	21/07/2026	00:00		Continued.	withdrawn for Boiler licence renewal & other maintenance work.	01/08/2026
Total Capacity IPP		1065						
Total Capacity PLANNED OUTAGE		2145						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/08/2026
MSPGCL	Koyna Unit 10	80	20/07/2026	20:25		Continued.	B-phase Overcurrent and Overall Differential Relay protection	20/09/2026
MSPGCL	Uran Unit 8	108	27/07/2026	01:30	29/07/2026	01:34	Turbine vibration High	
MSPGCL	Nasik Unit 4	210	27/07/2026	09:23	29/07/2026	03:55	ID Fan Problem	
MSPGCL	Chandrapur Unit 4	210	27/07/2026	22:31		Continued.	Drum level low	30/07/2026
MSPGCL	Parli Unit 6	250	29/07/2026	11:09		Continued.	Boiler Tube leakage	31/07/2026
Total Capacity MSPGCL		785						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	JSW (J) U1	300	06/07/2026	16:43		Continued.	Turbine bearing Vabration high	31/07/2026
IPP	VMEPL Unit 2	60	29/07/2026	02:46	29/07/2026	04:08	Withdrawn due to coal feeders jamming issue.	
IPP	VMEPL Unit 2	60	29/07/2026	07:41	29/07/2026	09:43	Due to Boiler U#2 DCC 2A & 2B Jamming.	30/07/2026
IPP	VMEPL Unit 2	60	30/07/2026	00:15		Continued.	Boiler DCC RAV 2A & 2B jammed	
Total Capacity IPP		390						
Total Capacity FORCED OUTAGE		1175						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 6	108	26/07/2026	00:01	29/07/2026	19:18	No Schedule by buyer due to open cycle operation High cost	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 29/Jul/2026

Position as on 6.30 Hrs of 30/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
MSPGCL	Uran Unit 5	108	28/07/2026	23:59		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 6	108	29/07/2026	22:00		Continued.	No Schedule by buyer due to open cycle operation High cost.	
Total Capacity MSPGCL		216						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 29/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 30/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV TIEBAY Outages/Trippings							
400KV TIE BAY 405 GT 1 -AKOLA 2 CKT 2 @ NANDGAONPETH	InterState	29/07/2026	08:57	29/07/2026	19:50	HT	405 cb general maintenace work,bay pct tandelta testing work and isolator maintenancework. unit 1 is under planned shutdown.
400KV TIE BAY 405 GT 1 -AKOLA 2 CKT 2 @ NANDGAONPETH	InterState	30/07/2026	08:20				405 CB Maintenance and testing work. Bay PCT tan delta testing work. Bay Isolator maintenance work
400 KV MAINBAY Outages/Trippings							
400KV MAIN BAY 404 - GT 1 @ NANDGAONPETH	InterState	29/07/2026	08:56	29/07/2026	19:50	HT	404 cb general maintenace work.bay pct tandelta testing work.isolator maintenance work . unit 1 is under planned shutdown.
400KV MAIN BAY 404 - GT 1 @ NANDGAONPETH	InterState	30/07/2026	08:20				404CB Maintenance and testing work. Bay PCT tan delta testing and Isolator maintenace work.
400 KV LR Outages/Trippings							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Trippings							
KARAD - SOLAPUR (PG)	InterState	30/07/2026	02:02			T	Dist Protection Y-ph ly-1.406kA
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			T	Tripped on distance protection.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	21/07/2026	23:46			HT	Load management
KHADKA-AURANGABAD (WALUJ)	IntraState	28/07/2026	22:40			HT	O/V.
LONIKAND I - KOYNA STAGE-IV	IntraState	29/07/2026	13:33	29/07/2026	23:21	PO	Insulator string replacement with antifog long rod
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR	IntraState	21/07/2026	11:24			EO	Heavy oil leakage observed from ICT-1, B ph LV Bushing.
400/11kV STN-4B @ DEEPNAGAR	IntraState	24/07/2026	17:05	29/07/2026	19:38	EO	Emergency outage is required for the work of ST-4B Transformer bushing,TAN-DELTA testing, Oil filtration, and Numerical Protection Relay testing, work from BTPS Genco End.
400 KV BR Outages/Trippings							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
400KV 125MVar BUS REACTOR @ 400KV KUMBHARGAON SS	IntraState	29/07/2026	15:30	29/07/2026	16:16	EO	For inspection of FD and damages to cable on the top of Bus Reactor
220 KV TIEBAY Outages/Trippings							
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
BUS COUPLER @ PHURSUNGI	IntraState	24/07/2026	13:02			HT	For Load management.
220 KV TBC Outages/Trippings							
BUS COUPLER @ URAN	IntraState	29/07/2026	11:29	29/07/2026	14:58	EO	For attending emergency Yph CB Hotspot of 220kV Bus coupler Code 0007
220 KV LINE Outages/Trippings							
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 29/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 30/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1	IntraState	25/06/2026	07:26			T	Distance Protection.
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Diffrential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
KALMESHWAR-PANDHURNA	IntraState	11/07/2026	08:02			HT	For Controlled loading.
MAIN BUS SECTION - 1 @ MAHAPE	IntraState	15/07/2026	11:16			PO	for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.
EKLAHARE (OCR) - PADGHE	IntraState	19/07/2026	18:47			HT	Load management
220KV TAPTITANDA- AMRAPUR CKT I	IntraState	21/07/2026	19:59			T	Tripped on distance protection.
220KV PRINT HOUSE- PANCHANAND (TEMPORARY) LINE	IntraState	24/07/2026	10:31			PO	for Replacement of .35 ACSR Sheep conductor by HPC
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	24/07/2026	22:42			HT	For Load Management.
TALOJA - NAVI MUMBAI (PG)(TEMPORARY) LINE	IntraState	25/07/2026	12:30			PO	or safety purpose from Dtd. 24.07.2026 @ 08:00 hrs to 31.07.2026 @ 18:00 hrs on Continuous basis for Replacement of .35 ACSR Sheep conductor by HPC of 220kV Print House & Panchanand (Temporary) line (MSLDC purview) under LES schemes.
HINJEWADI 2 - HINJEWADI 3 CKT - 1	IntraState	27/07/2026	08:21	29/07/2026	14:34	PO	GIS BB Interface connection with existing GIS (for Metro Bay) at 220kV Hinjewadi 2 S/s
HINJEWADI 2 - HINJEWADI 3 CKT - 2	IntraState	27/07/2026	08:21	29/07/2026	19:20	PO	GIS BB Interface connection with existing GIS (For Metro bay)
MAIN BAY of 220KV KARAD-KDPH line @ KARAD I	IntraState	27/07/2026	10:13			PO	LBB Relay retrofitting Work
CHINCHWAD-2 - TELCO	IntraState	27/07/2026	11:55			PO	Bunching of 220kV Chinchwad2-Telco & 220kV Chinchwad2-Chakan line @ T.L.No. :- 43-44
CHAKAN - CHINCHWAD 2	IntraState	27/07/2026	12:17			PO	1) Bunching between loc no 43 - 44. 2) removal of jump on tower loc no 43 of 220 kv Chinchwad 2 - Chakan Line 3) Replacement of existing 0.4 ACSR conductor by HTLS work from Chinchwad2 ss Gantry to TL No. : -43
ALKUD - MENDHEGIRI CKT - 2	IntraState	27/07/2026	13:37			PO	PQM Meter installation work at Alkud end
LONAND - KANDALGAON (SONA ALLOY TAP)	IntraState	28/07/2026	20:50	29/07/2026	14:21	T	Distance Protection
DAHANU - VERSOVA	IntraState	28/07/2026	22:56	29/07/2026	08:03	PO	PEB Erection at Shahid Bhagat Singh Metro Station
NERLE - PEDAMBE	IntraState	29/07/2026	10:41	29/07/2026	18:00	PO	Outage for replacement of damaged conductor at loc no .45B=top phase Pedhambe side and other line maintenance work
KARAD - NERLE	IntraState	29/07/2026	11:50			HT	For Load Management

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 29/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 30/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
LAMBOTI - KARKAMB	IntraState	29/07/2026	12:31	29/07/2026	15:55	PO	Outage is required for Quarterly Maintenance
URAN - ONGC URAN	IntraState	29/07/2026	15:08	29/07/2026	18:11	PO	Replacement of damage jumper at loc. No. 13, 14,15,16
DAHANU - VERSOVA	IntraState	29/07/2026	23:02	30/07/2026	08:43	PO	PEB Erection at Shahid Bhagat Singh Metro Station
KHADKI- CENTURY ENKA	IntraState	30/07/2026	09:21			PO	Half yearly maintenance work
220 KV ICT Outages/Trippings							
220/132 KV 200 MVA ICT - 2 @ ALEPHATA	IntraState	06/07/2026	18:40			T	Tripped on differential protection.
220/33KV 50MVA PTR 1 @ MIRAJ	IntraState	27/07/2026	09:27	29/07/2026	16:49	PO	Replacement of existing individual pole operated breaker by new Siemens make G.O breaker for Hv side of transformer
220/33KV 100MVA PTR 3 @ GHATNANDRE	IntraState	29/07/2026	11:11	29/07/2026	12:57	PO	Attending oil leakage of HV neutral of 220/33kv 100MVA CGL Transformer No.3
220/100 KV 200 MVA ICT 4 @ APTA	IntraState	29/07/2026	13:08	29/07/2026	18:04	EO	Shifting of LBB protection of 200 MVA ICT-IV from the existing old LBB panel (electromagnetic relay) to the numerical LV backup protection relay by Testing Unit Panvel.
220/132KV 200MVA ICT 2 @ JEUR	IntraState	29/07/2026	13:56	29/07/2026	17:00	PO	Tan-delta testing of HV/LV bushings & Wdgs by MTU, Pune
220 KV BUSBAR Outages/Trippings							
NTT NEON (DC 13)-BUS-1	IntraState	25/07/2026	11:50			PO	220 KV BUS-1, CT (100/1 to 200/1) replacement work
132 KV LINE Outages/Trippings							
SOLAPUR 2(BALE)-NALDURG	IntraState	28/07/2026	16:16			PO	conductor stringing work of proposed 220kv S/C EHV Line Bluepine Solar Craft (From Wind Pooling S/Stn Hiroli to Proposed 400kv Chivari Solapur PGCIL S/Stn) in between the Loc. No.51 & 52 of under crossing 132kv Nadlurg-Tuljapur & 132kv Naldurg -Bale DCDC Line.
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kv Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.
KALYAN KALWA SALSETTE 1	IntraState	30/07/2026	00:44	30/07/2026	07:45	EO	For tree trimming work in span 26-27 and bird nest removal and hotspot attending at loc. 78

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage