

**State Load Despatch Center, Airoli (MSETCL) Statement I**  
**Daily system Report for 30/Aug/2026 SUNDAY**

| I GENERATION (MUs)  |                |                  | II EXCHANGES (MUs)             |                |                  |
|---------------------|----------------|------------------|--------------------------------|----------------|------------------|
| A) MSPGCL           | Daily          | Monthly          | E) InterState Exchanges        | Daily          | Monthly          |
| 1) Thermal          | 158.185        | 4500.628         | 1) Gujrat                      | 7.517          | 41.714           |
| 2) Hydro            | 9.843          | 407.314          | 2) Madhya Pradesh              | 2.540          | 78.511           |
| 3) Gas              | 6.468          | 195.938          | 3) Chattisgarh                 | 1.010          | 24.970           |
| <b>Total MSPGCL</b> | <b>174.496</b> | <b>5103.880</b>  | 4) Maharashtra                 | 190.031        | 5563.504         |
| B) 1) APLM          | 42.791         | 1445.353         | 5) Goa (Amona)                 | -1.774         | -41.204          |
| 2) JSWEL            | 21.762         | 677.986          | <b>Total</b>                   | <b>199.324</b> | <b>5667.495</b>  |
| 3) VIPL             | 13.622         | 383.064          | a) Mumbai Schedule             | 42.134         | 1312.981         |
| 4) RPL(AMT)         | 25.279         | 777.203          | b) Mumbai Drawl                | 44.832         | 1394.371         |
| 5) SWPGPL           | 11.156         | 267.445          | c) MSEDCL Bilateral *          | 145.059        | 3879.238         |
| 6) Other IPP        | 10.847         | 374.967          | Include PX                     | 0.000          | 0.000            |
| 7) PGPL             | 0.000          | 0.000            | d) Mumbai Bilateral *          | 42.134         | 1312.981         |
| C) 1) TPCL Thermal  | 9.535          | 319.612          | Include PX                     | 0.000          | -0.548           |
| 2) TPCL Hydro       | 3.622          | 158.701          | Standby                        | 0.000          | 0.000            |
| 3) TPCL Gas         | 2.866          | 92.775           | <b>H) ENERGY CATERED (MUs)</b> |                |                  |
| 4) AEML Thermal     | 7.252          | 252.937          | 1) MSEDCL                      | 521.458        | 15042.418        |
| <b>D) STATE</b>     |                |                  | 2) Mumbai Discoms              | 68.107         | 2218.396         |
| 1) Thermal          | 300.429        | 8999.195         | 3) Other Discoms               | 13.575         | 419.113          |
| (A1+C1+C4+(B1-B6))  |                |                  | <b>TOTAL STATE</b>             | <b>603.140</b> | <b>17679.927</b> |
| 2) Hydro            | 13.465         | 566.015          |                                |                |                  |
| (A2+C2)             |                |                  |                                |                |                  |
| 3) Gas              | 9.334          | 288.713          |                                |                |                  |
| (A3+B7+C3)          |                |                  |                                |                |                  |
| 4) Wind             | 56.634         | 1392.541         |                                |                |                  |
| 6) SOLAR            | 23.954         | 765.968          |                                |                |                  |
| <b>TOTAL STATE</b>  | <b>403.816</b> | <b>12012.432</b> |                                |                |                  |

\* Displayed for information, not added in total.

**DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II**

| PARTICULARS                | A. Morning Peak at 10 Hrs | B. Day Peak at 16 Hrs | C. Evening Peak at 20 Hrs | D. Night Minimum at 3 Hrs |
|----------------------------|---------------------------|-----------------------|---------------------------|---------------------------|
| MSPGCL Thermal             | 6172                      | 6752                  | 7052                      | 6856                      |
| MSPGCL Hydro               | 282                       | 356                   | 952                       | 270                       |
| MSPGCL Gas                 | 268                       | 266                   | 271                       | 271                       |
| MSPGCL Total Generation    | 6722                      | 7374                  | 8275                      | 7397                      |
| Central Sector Receipt     | 10092                     | 8789                  | 8453                      | 6812                      |
| WIND                       | 2446                      | 2577                  | 2056                      | 2537                      |
| CPP / IPP Thermal          | 4801                      | 5132                  | 5613                      | 5667                      |
| CPP / IPP Gas              | 0                         | 0                     | 0                         | 0                         |
| SOLAR                      | 2397                      | 1988                  | 0                         | 0                         |
| Exchange with Mumbai       | -2006                     | -2182                 | -1808                     | -1664                     |
| <b>MSEDCL DEMAND MET</b>   | <b>23866</b>              | <b>23081</b>          | <b>21976</b>              | <b>20268</b>              |
| Load Shedding              | 0                         | 0                     | 0                         | 0                         |
| MSEDCL DEMAND              | 23866                     | 23081                 | 21976                     | 20268                     |
| TPCL GENERATION            | 564                       | 559                   | 910                       | 631                       |
| AEML GENERATION            | 271                       | 272                   | 316                       | 279                       |
| <b>MUMBAI DEMAND</b>       | <b>2841</b>               | <b>3013</b>           | <b>3034</b>               | <b>2574</b>               |
| <b>OTHER DISCOM DEMAND</b> | <b>586</b>                | <b>598</b>            | <b>613</b>                | <b>481</b>                |
| STATE DEMAND MET           | 27293                     | 26691                 | 25623                     | 23323                     |
| <b>STATE DEMAND</b>        | <b>27293</b>              | <b>26691</b>          | <b>25623</b>              | <b>23323</b>              |
| Frequency (Hz)             | 50.05                     | 49.96                 | 50.02                     | 49.93                     |

**FREQUENCY PARTICULARS**

| MAXIMUM FREQ.         | MINIMUM FREQ.         | AVERAGE FREQ. | FREQ. BELOW 49.4 Hz |
|-----------------------|-----------------------|---------------|---------------------|
| 50.21 Hz at 16.03 Hrs | 49.68 Hz at 07.19 Hrs | 49.99         | 0 % of Time(min)    |

Note : The report is based on Operational Data and is for statistical purpose only.

## Daily and Progressive Generation,Maximum,Minimum for 30/Aug/2026

| Generating unit    | Generation   |                |          |          |
|--------------------|--------------|----------------|----------|----------|
|                    | Daily (Mus)  | Monthly (Mus)  | Max (MW) | Min (MW) |
| <b>Koradi</b>      |              |                |          |          |
| Unit 6             | 3.01         | 93.97          | 140      | 107      |
| Unit 8             | 11.42        | 348.42         | 537      | 391      |
| Unit 9             | 10.46        | 329.38         | 490      | 350      |
| Unit 10            | 0.00         | 176.96         | 0        | 0        |
| <b>Total</b>       | <b>24.88</b> | <b>948.72</b>  |          |          |
| <b>Bhusawal</b>    |              |                |          |          |
| Unit 3             | 2.46         | 64.99          | 150      | 0        |
| Unit 4             | 9.12         | 253.14         | 475      | 285      |
| Unit 5             | 9.27         | 145.34         | 490      | 285      |
| Unit 6             | 12.99        | 381.52         | 621      | 392      |
| <b>Total</b>       | <b>33.84</b> | <b>845.00</b>  |          |          |
| <b>Parli</b>       |              |                |          |          |
| Unit 6             | 3.98         | 117.10         | 185      | 131      |
| Unit 7             | 3.87         | 112.70         | 187      | 148      |
| Unit 8             | 4.17         | 121.94         | 214      | 147      |
| <b>Total</b>       | <b>12.02</b> | <b>351.75</b>  |          |          |
| <b>Chandrapur</b>  |              |                |          |          |
| Unit 3             | 2.61         | 88.09          | 115      | 95       |
| Unit 4             | 2.88         | 81.97          | 148      | 107      |
| Unit 5             | 8.08         | 177.72         | 370      | 290      |
| Unit 6             | 8.02         | 234.96         | 402      | 285      |
| Unit 7             | 7.81         | 115.87         | 383      | 275      |
| Unit 8             | 9.55         | 257.38         | 442      | 303      |
| Unit 9             | 10.08        | 254.29         | 472      | 293      |
| <b>Total</b>       | <b>49.01</b> | <b>1210.28</b> |          |          |
| <b>Paras</b>       |              |                |          |          |
| Unit 3             | 4.61         | 123.73         | 222      | 146      |
| Unit 4             | 4.85         | 130.84         | 226      | 152      |
| <b>Total</b>       | <b>9.46</b>  | <b>254.57</b>  |          |          |
| <b>Khaparkheda</b> |              |                |          |          |
| Unit 1             | 0.00         | 77.26          | 0        | 0        |
| Unit 2             | 3.50         | 79.54          | 162      | 118      |
| Unit 3             | 3.56         | 99.08          | 161      | 130      |
| Unit 4             | 3.74         | 103.61         | 175      | 127      |
| Unit 5             | 8.89         | 272.79         | 390      | 320      |
| <b>Total</b>       | <b>19.69</b> | <b>632.28</b>  |          |          |
| <b>Nasik</b>       |              |                |          |          |
| Unit 3             | 3.08         | 82.76          | 140      | 119      |
| Unit 4             | 3.16         | 93.59          | 146      | 119      |
| Unit 5             | 3.05         | 81.67          | 151      | 110      |
| <b>Total</b>       | <b>9.29</b>  | <b>258.02</b>  |          |          |
| <b>Uran</b>        |              |                |          |          |
| All Units          | 6.47         | 195.94         | 274      | 262      |
| <b>Total</b>       | <b>6.47</b>  | <b>195.94</b>  |          |          |
| <b>PGPL</b>        |              |                |          |          |
| Unit 1             | 0.00         | 0.00           | 0        | 0        |
| Unit 2             | 0.00         | 0.00           | 0        | 0        |
| <b>Total</b>       | <b>0.00</b>  | <b>0.00</b>    |          |          |
| <b>PENCH (MS)</b>  |              |                |          |          |
| Pench (MS)         | 0.36         | 14.61          | 46       | 0        |
| <b>Total</b>       | <b>0.36</b>  | <b>14.61</b>   |          |          |
| <b>Koyna</b>       |              |                |          |          |

| Generating unit | Generation    |                |          |          |
|-----------------|---------------|----------------|----------|----------|
|                 | Daily (Mus)   | Monthly (Mus)  | Max (MW) | Min (MW) |
| Stage 1-2       | 1.70          | 71.12          | 280      | 40       |
| Stage 4         | 0.14          | 65.80          | 144      | 0        |
| Stage 3         | 0.83          | 39.30          | 160      | 0        |
| <b>Total</b>    | <b>2.68</b>   | <b>176.23</b>  |          |          |
| <b>Hydro</b>    |               |                |          |          |
| KDPH            | 0.23          | 7.78           | 18       | 0        |
| VTRNA           | 0.47          | 14.86          | 60       | 0        |
| TILLARI         | 0.25          | 12.24          | 61       | 0        |
| BHIRA T.R.      | 0.38          | 11.78          | 80       | 0        |
| SMLHY_PTN       | 5.49          | 163.57         | 236      | 221      |
| GHATGHAR        | 0.34          | 20.87          | 125      | 0        |
| <b>Total</b>    | <b>7.16</b>   | <b>231.09</b>  |          |          |
| <b>Wind</b>     |               |                |          |          |
| Total           | 56.63         | 1392.54        | 0        | 0        |
| <b>Total</b>    | <b>56.63</b>  | <b>1392.54</b> |          |          |
| <b>CPP</b>      |               |                |          |          |
| APML(Mus)       | 42.79         | 1445.35        | 0        | 0        |
| JSWEL(Mus)      | 21.76         | 677.99         | 0        | 0        |
| VIPL(Mus)       | 13.62         | 383.06         | 0        | 0        |
| RPLAMT-Mus      | 25.28         | 777.20         | 0        | 0        |
| SWPGPL-Mus      | 11.16         | 267.44         | 0        | 0        |
| Dhariwal        | 0.00          | 0.00           | 0        | 0        |
| IEPL            | 4.92          | 147.94         | 217      | 162      |
| Other(Mus)      | 1.32          | 46.21          | 0        | 0        |
| JPL             | 3.40          | 151.28         | 152      | 128      |
| VMEPL           | 0.00          | 0.00           | 0        | 0        |
| LMEL            | 1.20          | 29.54          | 80       | 29       |
| <b>Total</b>    | <b>125.46</b> | <b>3926.02</b> |          |          |
| <b>SOLAR</b>    |               |                |          |          |
| Total           | 23.95         | 765.97         | 0        | 0        |
| <b>Total</b>    | <b>23.95</b>  | <b>765.97</b>  |          |          |
| <b>Tata</b>     |               |                |          |          |
| Trombay 5       | 6.32          | 217.62         | 278      | 254      |
| Trombay 6       | 0.00          | 0.00           | 0        | 0        |
| Trombay 7A      | 1.65          | 54.54          | 94       | 62       |
| Trombay 7B      | 1.22          | 38.24          | 57       | 48       |
| TATA Hydro      | 3.62          | 158.70         | 363      | 7        |
| Trombay 8       | 3.22          | 101.99         | 144      | 129      |
| <b>Total</b>    | <b>16.02</b>  | <b>571.09</b>  |          |          |
| <b>AEML</b>     |               |                |          |          |
| DTPS U-1&2      | 7.25          | 252.94         | 464      | 271      |
| <b>Total</b>    | <b>7.25</b>   | <b>252.94</b>  |          |          |

| * Infirm Power |             |         | Summary         |             |               | Summary             |             |               |
|----------------|-------------|---------|-----------------|-------------|---------------|---------------------|-------------|---------------|
| Particulars    | Daily (Mus) | Monthly | Particulars     | Daily (Mus) | Monthly (Mus) | Particulars         | Daily (Mus) | Monthly (Mus) |
|                |             |         | MSPGCL Thermal  | 158.18      | 4500.63       | MSPGCL Total        | 174.50      | 5103.88       |
|                |             |         | MSPGCL Thml+Gas | 164.65      | 4696.57       | Koyna 1,2 & 4 Total | 1.84        | 136.92        |
|                |             |         | MSPGCL Hydro    | 9.84        | 407.31        | State Total         | 403.82      | 12012.43      |

# State Load Despatch Center,Airoli (MSETCL)

## Annexure-2

### Hourly Load Data As on 30/Aug/2026

| TIME SR. NO. | MSPGCL GEN. |      |      | TOTAL  | WIND  | CPP / IPP |      | SOLAR | CS SHARE | CS RECPT | Mum. NET EXCH. | MSEDC L DEM. MET | Load Shedding |                          | MSEDC L DEM. WITH LS | MUMBAI DEMAND | OTHER DISCOM DEMAND | STATE DEMAND | FREQ. (Hz) |
|--------------|-------------|------|------|--------|-------|-----------|------|-------|----------|----------|----------------|------------------|---------------|--------------------------|----------------------|---------------|---------------------|--------------|------------|
|              | THM         | HY   | GAS  |        |       | THM       | GAS  |       |          |          |                |                  | Planned       | *Transmission Constraint |                      |               |                     |              |            |
| 1            | 6821        | 294  | 272  | 7387   | 2658  | 5643      | 0    | 0     | 6602     | 6770     | -1684          | 20233            | 0             | 0                        | 20233                | 2900          | 541                 | 23674        | 50.00      |
| 2            | 6782        | 407  | 272  | 7461   | 2537  | 5632      | 0    | 0     | 6724     | 6759     | -1727          | 20159            | 0             | 0                        | 20159                | 2735          | 503                 | 23397        | 49.99      |
| 3            | 6856        | 270  | 271  | 7397   | 2537  | 5667      | 0    | 0     | 6551     | 6812     | -1664          | 20268            | 0             | 0                        | 20268                | 2574          | 481                 | 23323        | 49.93      |
| 4            | 6844        | 279  | 272  | 7395   | 2354  | 5609      | 0    | 0     | 6782     | 7117     | -1600          | 20402            | 0             | 0                        | 20402                | 2469          | 473                 | 23344        | 49.96      |
| 5            | 6930        | 377  | 273  | 7580   | 2340  | 5695      | 0    | 0     | 7139     | 7405     | -1504          | 21025            | 0             | 0                        | 21025                | 2412          | 491                 | 23928        | 49.92      |
| 6            | 6948        | 634  | 274  | 7856   | 2291  | 5709      | 0    | 0     | 8185     | 8021     | -1441          | 21912            | 0             | 0                        | 21912                | 2440          | 524                 | 24876        | 49.97      |
| 7            | 6836        | 497  | 272  | 7605   | 2271  | 5513      | 0    | 147   | 9431     | 9130     | -1493          | 22632            | 0             | 0                        | 22632                | 2475          | 541                 | 25648        | 50.04      |
| 8            | 6525        | 501  | 271  | 7297   | 2056  | 5193      | 0    | 786   | 9357     | 9355     | -1601          | 22508            | 0             | 0                        | 22508                | 2523          | 578                 | 25609        | 49.91      |
| 9            | 6145        | 479  | 267  | 6891   | 2100  | 4989      | 0    | 1711  | 9719     | 9360     | -1887          | 22567            | 0             | 0                        | 22567                | 2667          | 597                 | 25831        | 50.06      |
| 10           | 6172        | 282  | 268  | 6722   | 2446  | 4801      | 0    | 2397  | 10346    | 10092    | -2006          | 23866            | 0             | 0                        | 23866                | 2841          | 586                 | 27293        | 50.05      |
| 11           | 5649        | 271  | 267  | 6187   | 2760  | 4241      | 0    | 2981  | 10380    | 9906     | -2161          | 23319            | 0             | 0                        | 23319                | 2982          | 596                 | 26896        | 49.95      |
| 12           | 5736        | 294  | 266  | 6296   | 2629  | 4093      | 0    | 3258  | 9131     | 9580     | -2315          | 22929            | 0             | 0                        | 22929                | 3105          | 612                 | 26646        | 50.02      |
| 13           | 5872        | 294  | 268  | 6434   | 2587  | 4460      | 0    | 3125  | 7974     | 8360     | -2304          | 22081            | 0             | 0                        | 22081                | 3103          | 582                 | 25765        | 49.96      |
| 14           | 6373        | 292  | 266  | 6931   | 2539  | 4694      | 0    | 2793  | 7198     | 7746     | -2224          | 21916            | 0             | 0                        | 21916                | 3027          | 562                 | 25506        | 49.99      |
| 15           | 6700        | 317  | 267  | 7284   | 2438  | 4994      | 0    | 2684  | 7752     | 7818     | -2141          | 22507            | 0             | 0                        | 22507                | 3002          | 570                 | 26079        | 49.95      |
| 16           | 6752        | 356  | 266  | 7374   | 2577  | 5132      | 0    | 1988  | 8918     | 8789     | -2182          | 23081            | 0             | 0                        | 23081                | 3013          | 598                 | 26691        | 49.96      |
| 17           | 6350        | 351  | 262  | 6963   | 2536  | 5039      | 0    | 1347  | 9416     | 9428     | -2156          | 22564            | 0             | 0                        | 22564                | 2946          | 593                 | 26103        | 50.04      |
| 18           | 6349        | 415  | 267  | 7031   | 2390  | 4916      | 0    | 693   | 8836     | 9023     | -2061          | 21399            | 0             | 0                        | 21399                | 2892          | 593                 | 24884        | 50.02      |
| 19           | 6650        | 673  | 268  | 7591   | 2084  | 5286      | 0    | 44    | 8414     | 8824     | -1948          | 21280            | 0             | 0                        | 21280                | 2914          | 601                 | 24795        | 50.01      |
| 20           | 7052        | 952  | 271  | 8275   | 2056  | 5613      | 0    | 0     | 8415     | 8453     | -1808          | 21976            | 0             | 0                        | 21976                | 3034          | 613                 | 25623        | 50.02      |
| 21           | 6934        | 547  | 271  | 7752   | 2053  | 5616      | 0    | 0     | 8401     | 8147     | -1669          | 21307            | 0             | 0                        | 21307                | 3031          | 592                 | 24930        | 49.98      |
| 22           | 6989        | 407  | 271  | 7667   | 2069  | 5646      | 0    | 0     | 7793     | 7794     | -1680          | 20895            | 0             | 0                        | 20895                | 3024          | 601                 | 24520        | 49.97      |
| 23           | 7041        | 344  | 272  | 7657   | 2167  | 5661      | 0    | 0     | 7505     | 7436     | -1738          | 20605            | 0             | 0                        | 20605                | 2994          | 578                 | 24177        | 50.01      |
| 24           | 6879        | 310  | 274  | 7463   | 2159  | 5615      | 0    | 0     | 7394     | 7198     | -1838          | 20027            | 0             | 0                        | 20027                | 3004          | 570                 | 23601        | 50.02      |
| MUs          | 158.18      | 9.84 | 6.47 | 174.50 | 56.63 | 125.46    | 0.00 | 23.95 | 198.36   | 199.32   | -44.83         | 521.46           | 0.00          | 0.00                     | 521.46               | 68.11         | 13.58               | 603.14       | 49.99      |

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

\*Load Shedding due to Transmission Constraint :-

| Maximum Demand scenario for the date 30/Aug/2026 |                                    |                                   |
|--------------------------------------------------|------------------------------------|-----------------------------------|
| State Demand                                     | MSEDC L Non-Coincident Peak Demand | Mumbai Non-Coincident Peak Demand |
| 27293 MW                                         | 23866 MW                           | 3105 MW                           |
| 10 Hrs                                           | 10 Hrs                             | 12 Hrs                            |
| Includes LS - 0 MW                               | Includes LS - 0 MW                 | --                                |

**State Load Despatch Center, Airoli (MSETCL)      Statement-VI**  
**Details of Generating Unit Outages/Trippings for 30/Aug/2026**

Position as on 6.30 Hrs of 31/Aug/2026

| Generating Company            | Name of Generating Unit | Capacity | Tripped Date | Tripped Time | Sync.Date  | Sync. Time | Reason of Outage                                                         | Expected Date |
|-------------------------------|-------------------------|----------|--------------|--------------|------------|------------|--------------------------------------------------------------------------|---------------|
| PLANNED OUTAGE                |                         |          |              |              |            |            |                                                                          |               |
| MSPGCL                        |                         |          |              |              |            |            |                                                                          |               |
| MSPGCL                        | Koyna Unit 12           | 80       | 15/06/2026   | 10:00        |            | Continued. | COH                                                                      | 29/09/2026    |
| MSPGCL                        | Koradi Unit-10          | 660      | 21/08/2026   | 01:07        |            | Continued. | Annual Overhaul                                                          | 03/10/2026    |
| Total Capacity MSPGCL         |                         | 740      |              |              |            |            |                                                                          |               |
| IPP                           |                         |          |              |              |            |            |                                                                          |               |
| IPP                           | JPL Unit 1              | 150      | 25/08/2026   | 23:56        |            | Continued. | Annual Overhaul                                                          | 16/09/2026    |
| Total Capacity IPP            |                         | 150      |              |              |            |            |                                                                          |               |
| Total Capacity PLANNED OUTAGE |                         | 890      |              |              |            |            |                                                                          |               |
| FORCED OUTAGE                 |                         |          |              |              |            |            |                                                                          |               |
| MSPGCL                        |                         |          |              |              |            |            |                                                                          |               |
| MSPGCL                        | Uran Unit A0            | 120      | 21/04/2026   | 21:37        |            | Continued. | Gas Skid Trip                                                            | 31/12/2026    |
| MSPGCL                        | Ghatghar Unit-1         | 125      | 17/05/2026   | 08:52        |            | Continued. | Stator Earth Fault                                                       | 15/09/2026    |
| MSPGCL                        | Koyna Unit 10           | 80       | 20/07/2026   | 20:25        |            | Continued. | B-phase Overcurrent and Overall Differential Relay protection            | 13/09/2026    |
| MSPGCL                        | Koyna Unit 1            | 70       | 17/08/2026   | 08:00        |            | Continued. | withdrawn to attend the Upper Guide Bearing and Thrust Bearing problems. | 05/09/2026    |
| MSPGCL                        | Bhusawal Unit 3         | 210      | 26/08/2026   | 00:15        | 30/08/2026 | 03:36      | Withdrawn without consent                                                | 29/08/2026    |
| MSPGCL                        | Khaparkhedda Unit 1     | 210      | 28/08/2026   | 00:21        |            | Continued. | ID Fan Problem                                                           | 02/09/2026    |
| MSPGCL                        | Koyna STG-IV Unit-4     | 250      | 30/08/2026   | 10:00        | 30/08/2026 | 16:24      | Work of installationtestingand commissioningofcooling water pump         |               |
| MSPGCL                        | Koyna STG-IV Unit-3     | 250      | 30/08/2026   | 10:00        | 30/08/2026 | 16:24      | Work of installationtestingand commissioningofcooling water pump         |               |
| MSPGCL                        | Koyna STG-IV Unit-1     | 250      | 30/08/2026   | 10:00        | 30/08/2026 | 16:24      | Work of installationtestingand commissioningofcooling water pump         |               |
| MSPGCL                        | Koyna STG-IV Unit-2     | 250      | 30/08/2026   | 10:00        | 30/08/2026 | 16:24      | Work of installationtestingand commissioningofcooling water pump         |               |
| MSPGCL                        | Koyna STG-IV Unit-4     | 250      | 31/08/2026   | 10:00        |            | Continued. | Work ofinstallationtestingandcom missioningofcoolingwater pump           |               |
| MSPGCL                        | Koyna STG-IV Unit-2     | 250      | 31/08/2026   | 10:00        |            | Continued. | Work ofinstallationtestingandcom missioningofcoolingwater pump           |               |
| MSPGCL                        | Koyna STG-IV Unit-3     | 250      | 31/08/2026   | 10:00        |            | Continued. | Work ofinstallationtestingandcom missioningofcoolingwater pump           |               |
| MSPGCL                        | Koyna STG-IV Unit-1     | 250      | 31/08/2026   | 10:00        |            | Continued. | Work ofinstallationtestingandcom missioningofcoolingwater pump.          |               |

# State Load Despatch Center, Airoli (MSETCL)      Statement-VI

## Details of Generating Unit Outages/Trippings for 30/Aug/2026

Position as on 6.30 Hrs of 31/Aug/2026

| Generating Company                            | Name of Generating Unit | Capacity | Tripped Date | Tripped Time | Sync.Date | Sync. Time | Reason of Outage                                            | Expected Date |
|-----------------------------------------------|-------------------------|----------|--------------|--------------|-----------|------------|-------------------------------------------------------------|---------------|
| MSPGCL                                        | Bhusawal Unit 5         | 500      | 31/08/2026   | 10:02        |           | Continued. | Boiler Tube Leakage                                         |               |
| MSPGCL                                        | Parli Unit 6            | 250      | 31/08/2026   | 10:33        |           | Continued. | Boiler Tube Leakage                                         |               |
| Total Capacity MSPGCL                         |                         | 2355     |              |              |           |            |                                                             |               |
| IPP                                           |                         |          |              |              |           |            |                                                             |               |
| IPP                                           | LMEL Unit 3             | 30       | 01/06/2026   | 00:04        |           | Continued. | steam unavailability                                        | 31/08/2026    |
| IPP                                           | VMEPL Unit 1            | 60       | 28/07/2026   | 05:00        |           | Continued. | bed drains chocked and bed height rising, issue             | 31/08/2026    |
| IPP                                           | VMEPL Unit 2            | 60       | 30/07/2026   | 00:15        |           | Continued. | Boiler DCC RAV 2A & 2B jammed                               | 31/08/2026    |
| IPP                                           | RPL(AMT) U-5            | 270      | 21/08/2026   | 12:00        |           | Continued. | Deareator leakage                                           | 01/09/2026    |
| IPP                                           | Adani U-5               | 660      | 27/08/2026   | 23:16        |           | Continued. | APHB Gearbox abnormal sound and high vibration              | 31/08/2026    |
| IPP                                           | Adani U-4               | 660      | 29/08/2026   | 16:45        |           | Continued. | due to HP heater 1 Inlet MOV heavy gland leakage.           | 02/09/2026    |
| Total Capacity IPP                            |                         | 1740     |              |              |           |            |                                                             |               |
| Total Capacity FORCED OUTAGE                  |                         | 4095     |              |              |           |            |                                                             |               |
| UNIT UNDER ZERO SCHEDULE / RSD                |                         |          |              |              |           |            |                                                             |               |
| MSPGCL                                        |                         |          |              |              |           |            |                                                             |               |
| MSPGCL                                        | Uran Unit 5             | 108      | 30/07/2026   | 23:29        |           | Continued. | No Schedule by buyer due to open cycle operation High cost. |               |
| MSPGCL                                        | Uran Unit 6             | 108      | 22/08/2026   | 20:00        |           | Continued. | No Schedule by buyer dueto open cycle operationHigh cost.   |               |
| Total Capacity MSPGCL                         |                         | 216      |              |              |           |            |                                                             |               |
| Total Capacity UNIT UNDER ZERO SCHEDULE / RSD |                         | 216      |              |              |           |            |                                                             |               |
| FORCED OUTAGE DUE TO NO PPA                   |                         |          |              |              |           |            |                                                             |               |
| IPP                                           |                         |          |              |              |           |            |                                                             |               |
| IPP                                           | PGPL U2                 | 126      | 07/02/2017   | 17.30        |           | Continued. | No Schedule.(NO PPA)                                        |               |
| IPP                                           | PGPL U1                 | 262      | 07/02/2017   | 17.30        |           | Continued. | No Schedule (NO PPA)                                        |               |
| Total Capacity IPP                            |                         | 388      |              |              |           |            |                                                             |               |
| Total Capacity FORCED OUTAGE DUE TO NO PPA    |                         | 388      |              |              |           |            |                                                             |               |

\* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

**State Load Despatch Center,Airoli (MSETCL)**  
**Details of Line outages/Trippings for 30/Aug/2026**

**Statement-VII**

Position as on 6.30 Hrs of 31/Aug/2026

| Name of Line                                                           | Inter State / Intra State | Tripped Date | Tripped Time | Sync. Date | Sync. Time | Outage Type | Reason of Outage                                                                                                                                                                                                                                                                                                                   |
|------------------------------------------------------------------------|---------------------------|--------------|--------------|------------|------------|-------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>500 KV LINE Outages/Trippings</b>                                   |                           |              |              |            |            |             |                                                                                                                                                                                                                                                                                                                                    |
| CHANDRAPUR - PADGHE HVDC POLE 1                                        | IntraState                | 25/08/2026   | 10:02        |            |            | T           | TRIPPED ON AC DIFFERENTIAL PROT AT CHANDRAPUR END.                                                                                                                                                                                                                                                                                 |
| CHANDRAPUR - PADGHE HVDC POLE 1                                        | IntraState                | 26/08/2026   | 10:40        |            |            | T           | WORK PERMIT FOR REPLACEMENT OF POLE-IB-PHASE CONVERTER TRANSFORMER.                                                                                                                                                                                                                                                                |
| <b>400 KV LR Outages/Trippings</b>                                     |                           |              |              |            |            |             |                                                                                                                                                                                                                                                                                                                                    |
| 50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI | IntraState                | 05/03/2025   | 20:45        |            |            | HT          | Due to Voltage constraint LR kept out at Parly ss.                                                                                                                                                                                                                                                                                 |
| 50MVAR L/R OF 400KV CHANDRAPUR 2- NANDED CKT II @CHANDRAPUR 2          | IntraState                | 31/08/2026   | 14:15        |            |            | PO          | Line Shunt Reactor-2 of Nanded ckt.II will be taken out of service and then line will be charged without Line Shunt Reactor. This Line shunt Reactor will be tested for its healthiness after oil settling ie 96 hours as per OEM CGL Suggestion. After clearance from OEM CGL this Line Shunt reactor will be taken into service. |
| <b>400 KV LINE Outages/Trippings</b>                                   |                           |              |              |            |            |             |                                                                                                                                                                                                                                                                                                                                    |
| 400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-1                                  | InterState                | 14/08/2026   | 09:23        |            |            | HT          | H/T from Waluj end only for load management.                                                                                                                                                                                                                                                                                       |
| PADGHE - TARAPUR CKT - 1                                               | InterState                | 30/08/2026   | 08:45        | 30/08/2026 | 18:46      | PO          | A/R OFF required for Stringing of "Lilo of 400kv D/C Babhaleshwar - Padghe (M) at Boisar - II M/C Transmission Line                                                                                                                                                                                                                |
| PADGHE - TARAPUR CKT - 2                                               | InterState                | 30/08/2026   | 08:45        | 30/08/2026 | 18:48      | PO          | A/R OFF required for Stringing of "Lilo of 400kv D/C Babhaleshwar - Padghe (M) at Boisar - II M/C Transmission Line                                                                                                                                                                                                                |
| AURANGABAD(MS) - PUNE (GIS) CKT - 2                                    | IntraState                | 21/07/2026   | 23:46        |            |            | HT          | Load management                                                                                                                                                                                                                                                                                                                    |
| JAIGAD - KARAD CKT - 2                                                 | IntraState                | 24/08/2026   | 20:38        |            |            | HT          | H/T For Over Voltage                                                                                                                                                                                                                                                                                                               |
| KHADKA-AURANGABAD (WALUJ)                                              | IntraState                | 26/08/2026   | 19:49        |            |            | HT          | O/V.                                                                                                                                                                                                                                                                                                                               |
| CHANDRAPUR GCR - CHANDRAPUR HVDC - 1                                   | IntraState                | 28/08/2026   | 19:58        |            |            | EO          | Annual outage work of HVDC Pole -1Emergency work of maintenance & testing of Incomer feeder circuit breaker, isolator maintenance of incomer feeder and diagnostic testing of Base filter circuit breaker                                                                                                                          |
| CHANDRAPUR 2 - KUMBHARGAON(NANDED) CKT - 2                             | IntraState                | 31/08/2026   | 11:20        | 31/08/2026 | 13:58      | PO          | For taking line shunt reactor out of service . After LR isolation, line will be taken in service without LR.                                                                                                                                                                                                                       |
| <b>400 KV ICT Outages/Trippings</b>                                    |                           |              |              |            |            |             |                                                                                                                                                                                                                                                                                                                                    |
| STATION TF No 3 @ CHANDRAPUR GCR                                       | IntraState                | 01/03/2023   | 15:07        |            |            | PO          | 1) Oil filtration work<br>2) Testing of Station transformer<br>3) Preventive maintenance work.                                                                                                                                                                                                                                     |
| 400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR                                | IntraState                | 21/07/2026   | 11:24        |            |            | EO          | Heavy oil leakage observed from ICT-1, B ph LV Bushing.                                                                                                                                                                                                                                                                            |
| <b>400 KV BR Outages/Trippings</b>                                     |                           |              |              |            |            |             |                                                                                                                                                                                                                                                                                                                                    |
| 80 MVAR BUS REACTOR @ PADGHE                                           | IntraState                | 24/07/2025   | 22:05        |            |            | HT          | Sparking observed                                                                                                                                                                                                                                                                                                                  |
| <b>220 KV TIEBAY Outages/Trippings</b>                                 |                           |              |              |            |            |             |                                                                                                                                                                                                                                                                                                                                    |
| BUS COUPLER @ KUDUS                                                    | IntraState                | 08/07/2026   | 08:10        |            |            | HT          | Load management.                                                                                                                                                                                                                                                                                                                   |
| BUS COUPLER @ PHURSUNGI                                                | IntraState                | 24/07/2026   | 13:02        |            |            | HT          | For Load management.                                                                                                                                                                                                                                                                                                               |
| <b>220 KV LINE Outages/Trippings</b>                                   |                           |              |              |            |            |             |                                                                                                                                                                                                                                                                                                                                    |
| WAGHIVALI (MSETCL) - ULWE GIS CKT - 2                                  | IntraState                | 25/06/2024   | 08:05        |            |            | T           | Tripped on differential protection                                                                                                                                                                                                                                                                                                 |

**State Load Despatch Center,Airoli (MSETCL)**  
**Details of Line outages/Trippings for 30/Aug/2026**

**Statement-VII**

Position as on 6.30 Hrs of 31/Aug/2026

| Name of Line                                  | Inter State / Intra State | Tripped Date | Tripped Time | Sync. Date | Sync. Time | Outage Type | Reason of Outage                                                                                                                                                                                                                                                                                                                                                                                                         |
|-----------------------------------------------|---------------------------|--------------|--------------|------------|------------|-------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1 | IntraState                | 30/12/2024   | 10:44        |            |            | HT          | Hand tripped only at Waghivali (TATA ) End only For load management on 220kV Ulwe - Waghivali ckt -1                                                                                                                                                                                                                                                                                                                     |
| WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2 | IntraState                | 30/12/2024   | 10:44        |            |            | HT          | Hand tripped only at Waghivali (TATA ) End only For load management on 220kV Ulwe - Waghivali ckt -1                                                                                                                                                                                                                                                                                                                     |
| KHANDESHWAR - TIMBER MARKET CKT - 1           | IntraState                | 12/02/2026   | 14:37        |            |            | T           | Tripped on distance protection.                                                                                                                                                                                                                                                                                                                                                                                          |
| 220KV GIS DCHI - COLOURCHEM                   | IntraState                | 12/05/2026   | 20:08        |            |            | T           | Tripped on distance protection.                                                                                                                                                                                                                                                                                                                                                                                          |
| BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1  | IntraState                | 25/06/2026   | 07:26        |            |            | T           | Distance Protection.                                                                                                                                                                                                                                                                                                                                                                                                     |
| 220 KV NTT GLOBAL (Estella)-MANKOLI           | IntraState                | 06/07/2026   | 05:01        |            |            | T           | Diffrential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global                                                                                                                                                                                                                                                                                                                                                  |
| MAIN BUS SECTION - 1 @ MAHAPE                 | IntraState                | 15/07/2026   | 11:16        |            |            | PO          | for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.                                                                                                                                                                                                                                                                                             |
| EKLAHARE (OCR) - PADGHE                       | IntraState                | 19/07/2026   | 18:47        |            |            | HT          | Load management                                                                                                                                                                                                                                                                                                                                                                                                          |
| CHINCHWAD-2 - TELCO                           | IntraState                | 27/07/2026   | 11:55        | 30/08/2026 | 16:42      | PO          | Bunching of 220kV Chinchwad2-Telco & 220kV Chinchwad2-Chakan line @ T.L.No. :- 43-44                                                                                                                                                                                                                                                                                                                                     |
| CHAKAN - CHINCHWAD 2                          | IntraState                | 27/07/2026   | 12:17        |            |            | PO          | 1) Bunching between loc no 43 - 44. 2) removal of jump on tower loc no 43 of 220 kv Chinchwad 2 - Chakan Line 3) Replacement of existing 0.4 ACSR conductor by HTLS work from Chinchwad2 ss Gantry to TL No. : -43                                                                                                                                                                                                       |
| SALSETTE - VIKHROLI (GIS) CKT - 2             | IntraState                | 06/08/2026   | 07:56        | 30/08/2026 | 21:24      | PO          | Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup) :<br>1. Tower Erection at loc. 3 & 4 of TS RoW.<br>2. Conductor / OPGW Shifting at New loc. 3 & 4<br>3. Conductor stringing in span 3(New)-3(Old)<br>4. Old loc. 4 tower dismantling                                                                                                                                                             |
| 220KV TAPTITANDA- AMRAPUR CKT I               | IntraState                | 08/08/2026   | 04:11        |            |            | T           | A - Z1, RPH, 29 KM, 3.5 KA.                                                                                                                                                                                                                                                                                                                                                                                              |
| KALMESHWAR-PANDHURNA                          | IntraState                | 25/08/2026   | 18:49        |            |            | HT          | HT AT PANDURNA END ONLY.                                                                                                                                                                                                                                                                                                                                                                                                 |
| TROMBAY CARNAC - 5                            | IntraState                | 29/08/2026   | 22:57        | 30/08/2026 | 07:44      | PO          | For :-<br>1) Protection trial<br>2) M1 protection relay testing<br>3) M2 protection relay testing<br>4) LBBU-1 testing<br>5) LBBU-2 testing<br>6) Carrier trials with own relay panel<br>7) Carrier trials with Transfer BKR-2<br>8) TC-5 BKR trial tripping<br>9) 220KV TC-5 29C GOD maintenance work<br>10) 220KV TC-5 29B GOD maintenance work<br>11) Scaffolding removal from New KIOSK relay room. Work in vicinity |



**State Load Despatch Center,Airoli (MSETCL)**  
**Details of Line outages/Trippings for 30/Aug/2026**

**Statement-VII**

Position as on 6.30 Hrs of 31/Aug/2026

| Name of Line                               | Inter State / Intra State | Tripped Date | Tripped Time | Sync. Date | Sync. Time | Outage Type | Reason of Outage                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|--------------------------------------------|---------------------------|--------------|--------------|------------|------------|-------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| SALSETTE - SAHAR CKT                       | IntraState                | 29/08/2026   | 23:47        | 30/08/2026 | 06:00      | PO          | Third Party Project Work - C6 Girder launching by Metro 6 Crane movement work in vicinity in span 25-25B                                                                                                                                                                                                                                                                                                                                                                                                            |
| EKLAHARE (OCR) - PADGHE                    | IntraState                | 30/08/2026   | 06:52        | 30/08/2026 | 14:52      | T           | Tripped on distance protection.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| KALWA SALSETTE - 4                         | IntraState                | 30/08/2026   | 08:21        | 30/08/2026 | 20:28      | PO          | Metro-4 project work (220 KV Kalwa Salsette -4 line normalisation)¿ Remove Cross jumpering at loc. 11 (KS4) & 84 (TDS) at Bhandup Village & loc. 3 (KS4) & 84 (TDS) at Pannalal Compound<br>¿ Loop through at Loc 3 old , 10 & 11                                                                                                                                                                                                                                                                                   |
| BOISAR II - BOISAR (PG) CKT - 1            | IntraState                | 30/08/2026   | 09:02        | 30/08/2026 | 10:00      | EO          | Bird nest removing from R ph Wavetrap top gantry                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| EKLAHARA(GCR)(NASIK)-BABLESHWAR 2          | IntraState                | 30/08/2026   | 09:46        | 30/08/2026 | 16:35      | PO          | Replacement of conductor by HPC between Gantry to Guide Tower ( Y & B Ph) by LMSD Eklahare, Nashik & Replacement of conductor by HPC between location no. 196 & 197 by LMSD Babhaleshwar.                                                                                                                                                                                                                                                                                                                           |
| 220KV KUDUS-TARAPUR                        | IntraState                | 30/08/2026   | 10:29        | 30/08/2026 | 17:19      | EO          | 1) Replacement of Flashover string at Loc No 31 ( Top Phase)<br>2) Pilot string disconnected Hardware connecting work at Loc No 85                                                                                                                                                                                                                                                                                                                                                                                  |
| KHARGHAR - WAGHIVALI (MSETCL) CKT - 1      | IntraState                | 30/08/2026   | 10:49        | 30/08/2026 | 18:39      | PO          | Twin Jumpering work                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| BORIVALI - BOISAR (PG)                     | IntraState                | 30/08/2026   | 11:02        | 30/08/2026 | 17:43      | PO          | For repairing of Damaged conductor at loc no.109-110 & Routine Maintenance work.                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 220 KV CHINCHWAD-2-TELCO-TAP CHAKAN (TEMP) | IntraState                | 30/08/2026   | 11:02        | 30/08/2026 | 16:22      | PO          | 1) Removing of jumper at Loc No. 43 of 220 kV Chinchawd II - Telco Line<br>2) Fixing of jumper at Loc No. 43 of 220 kV Chinchawd II - Chakan Line<br>3) Replacement 0.4 ACSR Zebra conductor to HTLS Conductor from Lco No. 31 - 35 & cutpoint formation at newly erected monopole at Loc No. 33 & 34 of 220 kV Chinchwad II - Telco Line.<br>4) 220 kV Chinchwad II - Chakan Line charged from newly form bunched line (i.e. 220 kV Chinchwad II - Chakan line bunch on 220 kV Chinchwad II - Telco line) at 19:00 |
| CHANDIVALI (AEML) - VIKHROLI (KVPTL)       | IntraState                | 30/08/2026   | 23:57        | 31/08/2026 | 06:16      | PO          | Third Party Project work-C4 Girder launching by Metro 6 Crane movement work in vicinity in span 25-25B                                                                                                                                                                                                                                                                                                                                                                                                              |
| TALANDAGE - FIVE STAR MIDC 1               | IntraState                | 31/08/2026   | 07:10        |            |            | PO          | LBB relay retrofitting work.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| TALANDAGE - FIVE STAR MIDC 1               | IntraState                | 31/08/2026   | 07:10        |            |            | PO          | For conversion STN to DTN work at loc no. 2 & 3.                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| URAN - APTA 4                              | IntraState                | 31/08/2026   | 09:13        |            |            | PO          | Insulator replacement work under Scheme                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| MAIN BUS SECTION II @ WATHAR               | IntraState                | 31/08/2026   | 10:40        |            |            | PO          | 1. Busbar Protection Testing.<br>2. Quarterly maintainance of 220 KV Main Bus.<br>3. Diagnostic testing of 220kv PT.                                                                                                                                                                                                                                                                                                                                                                                                |

**State Load Despatch Center, Airoli (MSETCL)**  
**Details of Line outages/Trippings for 30/Aug/2026**

**Statement-VII**

Position as on 6.30 Hrs of 31/Aug/2026

| Name of Line                            | Inter State / Intra State | Tripped Date | Tripped Time | Sync. Date | Sync. Time | Outage Type | Reason of Outage                                                                                                                                                                                                                                                                         |
|-----------------------------------------|---------------------------|--------------|--------------|------------|------------|-------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| MAIN BUS SECTION I @ WATHAR             | IntraState                | 31/08/2026   | 10:40        |            |            | PO          | 1. Busbar Protection Testing.<br>2. Quarterly maintainance of 220 KV Main Bus.<br>3. Diagnostic testing of 220kv PT.                                                                                                                                                                     |
| <b>220 KV ICT Outages/Trippings</b>     |                           |              |              |            |            |             |                                                                                                                                                                                                                                                                                          |
| 220/33 KV 50 MVA PTR NO 1 @ BHIGWAN     | IntraState                | 30/08/2026   | 10:45        |            |            | PO          | For EHV breaker replacement                                                                                                                                                                                                                                                              |
| 220/132 KV 100MVA ICT - 2 @ MANMAD      | IntraState                | 31/08/2026   | 10:22        |            |            | PO          | Diagnostic testing work                                                                                                                                                                                                                                                                  |
| 220/132KV 200 MVA ICT NO 1 @ MAGARPATTA | IntraState                | 31/08/2026   | 10:30        |            |            | PO          | SCADA Testing work and half yearly maintenance work                                                                                                                                                                                                                                      |
| <b>220 KV BUSBAR Outages/Trippings</b>  |                           |              |              |            |            |             |                                                                                                                                                                                                                                                                                          |
| MAIN BUS - 1 @ PRINT HOUSE              | IntraState                | 23/08/2026   | 13:42        | 31/08/2026 | 15:21      | PO          | 1)For Installation of bus-1 link to newly erected 220kV GIS bay 2) Bus bar Protection out for new bay integration.                                                                                                                                                                       |
| <b>110 KV LINE Outages/Trippings</b>    |                           |              |              |            |            |             |                                                                                                                                                                                                                                                                                          |
| KALWA KALYAN                            | IntraState                | 09/01/2026   | 13:38        |            |            | PO          | For upgradation to 220 kV Kalwa Kalyan line project work                                                                                                                                                                                                                                 |
| SALSETTE SAKI 4                         | IntraState                | 02/03/2026   | 09:06        |            |            | PO          | EHV cable termination to provide LILLO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.                                                                                                                                                                                  |
| SALSETTE - VIKHROLI CKT - 2             | IntraState                | 31/07/2026   | 07:24        |            |            | PO          | Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup):2. Diversion of 220 kV Kalwa Salsette 4 Line on 110kV Salsette Vikhroli 2 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW     |
| SALSETTE VIKHROLI CKT - 1               | IntraState                | 31/07/2026   | 07:24        |            |            | PO          | Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup):<br>1. Diversion of 220 kV Kalwa Salsette 3 Line on 110kV Salsette Vikhroli 1 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW |

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage