

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 30/Jul/2026 THURSDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	146.452	4308.318	1) Gujrat	-6.329	-45.972
2) Hydro	13.158	329.725	2) Madhya Pradesh	1.456	63.145
3) Gas	6.927	181.104	3) Chattisgarh	1.990	18.220
Total MSPGCL	166.537	4819.147	4) Maharashtra	188.988	5100.916
B) 1) APML	47.738	1526.306	5) Goa (Amona)	-1.106	-36.716
2) JSWEL	17.228	537.561	Total	184.999	5099.593
3) VIPL	13.141	369.597	a) Mumbai Schedule	47.041	1343.062
4) RPL(AMT)	25.737	748.039	b) Mumbai Drawl	48.071	1407.879
5) SWPGPL	8.671	273.868	c) MSEDCL Bilateral *	125.511	3721.004
6) Other IPP	12.512	394.028	Include PX	0.000	0.002
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	47.041	1343.062
C) 1) TPCL Thermal	11.791	324.244	Include PX	0.000	0.069
2) TPCL Hydro	4.878	121.558	Standby	0.000	0.000
3) TPCL Gas	3.116	87.705	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.609	259.220	1) MSEDCL	494.645	14378.868
D) STATE			2) Mumbai Discoms	77.465	2200.606
1) Thermal	292.879	8741.181	3) Other Discoms	13.991	405.678
(A1+C1+C4+(B1-B6))			TOTAL STATE	586.101	16985.152
2) Hydro	18.036	451.283			
3) Gas	10.043	268.809			
4) Wind	70.726	1748.734			
6) SOLAR	9.418	675.552			
TOTAL STATE	401.102	11885.559			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	6365	5854	5600	6600
MSPGCL Hydro	672	312	1906	291
MSPGCL Gas	272	269	361	273
MSPGCL Total Generation	7309	6435	7867	7164
Central Sector Receipt	10471	9557	7384	5503
WIND	2779	2914	3237	2733
CPP / IPP Thermal	5505	4469	5617	5276
CPP / IPP Gas	0	0	0	0
SOLAR	875	876	0	0
Exchange with Mumbai	-2560	-2764	-1773	-1407
MSEDCL DEMAND MET	23762	20879	21725	18780
Load Shedding	0	0	0	0
MSEDCL DEMAND	23762	20879	21725	18780
TPCL GENERATION	653	604	1220	616
AEML GENERATION	337	277	483	419
MUMBAI DEMAND	3550	3645	3476	2442
OTHER DISCOM DEMAND	617	608	607	489
STATE DEMAND MET	27929	25132	25808	21711
STATE DEMAND	27929	25132	25808	21711
Frequency (Hz)	50.00	49.95	49.97	50.04

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.18 Hz at 17:22 Hrs	49.7 Hz at 14:41 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 30/Jul/2026

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	2.50	90.59	148	42
Unit 8	11.78	302.70	593	399
Unit 9	12.49	337.89	570	450
Unit 10	11.54	328.33	525	410
Total	38.30	1059.51		
Bhusawal				
Unit 3	3.56	88.25	170	130
Unit 4	9.98	259.98	460	305
Unit 5	0.00	33.86	0	0
Unit 6	14.16	317.08	634	456
Total	27.70	699.17		
Parli				
Unit 6	0.00	116.43	0	0
Unit 7	3.93	104.35	184	133
Unit 8	4.08	129.43	193	142
Total	8.01	350.20		
Chandrapur				
Unit 3	3.16	76.69	159	108
Unit 4	0.00	72.35	0	0
Unit 5	6.71	222.96	348	250
Unit 6	5.93	209.59	409	0
Unit 7	0.00	27.69	0	0
Unit 8	8.38	251.32	394	268
Unit 9	8.86	264.80	443	270
Total	33.05	1125.40		
Paras				
Unit 3	4.30	112.28	217	141
Unit 4	4.74	124.12	246	142
Total	9.03	236.41		
Khaparkheda				
Unit 1	2.63	92.74	135	90
Unit 2	2.63	89.77	128	81
Unit 3	2.67	99.17	168	44
Unit 4	3.38	38.24	178	112
Unit 5	10.47	294.78	450	425
Total	21.78	614.69		
Nasik				
Unit 3	2.94	65.41	137	115
Unit 4	3.06	72.65	143	114
Unit 5	2.57	84.87	122	85
Total	8.58	222.93		
Uran				
All Units	6.93	181.10	366	267
Total	6.93	181.10		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.19	4.50	24	0
Total	0.19	4.50		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	2.43	50.44	380	40
Stage 4	1.41	53.25	796	0
Stage 3	1.05	36.89	160	0
Total	4.90	140.59		
Hydro				
KDPH	0.43	0.70	18	18
VTRNA	0.63	8.84	60	0
TILLARI	0.43	8.91	61	0
BHIRA T.R.	0.44	11.32	80	0
SMLHY_PTN	5.53	141.32	237	227
GHATGHAR	0.80	18.05	125	0
Total	8.26	189.14		
Wind				
Total	70.73	1748.73	0	0
Total	70.73	1748.73		
CPP				
APML(Mus)	47.74	1526.31	0	0
JSWEL(Mus)	17.23	537.56	0	0
VIPL(Mus)	13.14	369.60	0	0
RPLAMT-Mus	25.74	748.04	0	0
SWPGPL-Mus	8.67	273.87	0	0
Dhariwal	0.00	0.00	0	0
IEPL	4.20	151.32	186	153
Other(Mus)	1.59	48.32	0	0
JPL	5.82	161.38	276	181
VMEPL	0.00	9.02	0	0
LMEL	0.90	23.99	50	25
Total	125.03	3849.40		
SOLAR				
Total	9.42	675.55	0	0
Total	9.42	675.55		
Tata				
Trombay 5	7.86	211.90	474	257
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.83	51.10	107	58
Trombay 7B	1.28	36.61	62	48
TATA Hydro	4.88	121.56	404	92
Trombay 8	3.93	112.34	230	126
Total	19.78	533.51		
AEML				
DTPS U-1&2	9.61	259.22	486	271
Total	9.61	259.22		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	146.45	4308.32	MSPGCL Total	166.54	4819.15
			MSPGCL Thml+Gas	153.38	4489.42	Koyna 1,2 & 4 Total	3.84	103.69
			MSPGCL Hydro	13.16	329.72	State Total	401.10	11885.56

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 30/Jul/2026

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLA R	CS SHAR E	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAN D	OTHER DISCOM DEMAN D	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planne d	*Trans missio n Constr aint					
1	6745	374	273	7392	2884	5372	0	0	5553	5531	-1422	19196	0	0	19196	2991	561	22748	50.03
2	6469	345	271	7085	2702	5076	0	0	6094	6038	-1562	18825	0	0	18825	2746	514	22085	49.98
3	6589	330	274	7193	2768	5081	0	0	5663	5695	-1460	18772	0	0	18772	2558	505	21835	49.96
4	6600	291	273	7164	2733	5276	0	0	5694	5503	-1407	18776	0	0	18776	2442	493	21711	50.04
5	6602	295	274	7171	2803	5485	0	0	6241	5618	-1331	19246	0	0	19246	2418	500	22164	50.02
6	6582	291	274	7147	2963	5198	0	0	7452	7021	-1384	20403	0	0	20403	2515	542	23460	49.98
7	6668	555	275	7498	2904	5270	0	95	8056	8348	-1488	22048	0	0	22048	2693	579	25320	49.98
8	6632	639	274	7545	2860	5471	0	294	8143	8841	-1870	22545	0	0	22545	2922	596	26063	50.02
9	6506	640	275	7421	2671	5503	0	527	8758	9431	-2023	22906	0	0	22906	3301	624	26831	49.99
10	6365	672	272	7309	2779	5505	0	875	9922	10471	-2560	23758	0	0	23758	3550	621	27929	50.00
11	6083	329	269	6681	3015	5356	0	1171	10624	10030	-2817	22825	0	0	22825	3796	611	27232	49.99
12	5540	293	269	6102	3092	4617	0	1342	9937	9723	-2917	21347	0	0	21347	3840	612	25799	49.97
13	5747	305	268	6320	2852	4392	0	1197	8721	8792	-2849	20096	0	0	20096	3783	608	24487	50.01
14	5380	295	267	5942	2897	4442	0	1287	8281	8565	-2723	19817	0	0	19817	3638	593	24048	50.01
15	5888	300	268	6456	2851	4471	0	1123	8500	8756	-2747	20320	0	0	20320	3636	590	24546	49.88
16	5854	312	269	6435	2914	4469	0	876	9221	9557	-2764	20874	0	0	20874	3645	613	25132	49.95
17	6025	566	270	6861	2943	4592	0	436	8799	9004	-2688	20534	0	0	20534	3607	614	24755	49.99
18	5910	410	270	6590	2936	5253	0	192	8660	8484	-2228	20608	0	0	20608	3575	619	24802	50.02
19	5897	825	272	6994	3162	5578	0	3	8390	8199	-2112	21210	0	0	21210	3513	614	25337	49.99
20	5600	1906	361	7867	3237	5617	0	0	7214	7384	-1773	21721	0	0	21721	3476	611	25808	49.97
21	5797	1160	365	7322	3261	5617	0	0	6810	6902	-1606	20884	0	0	20884	3353	612	24849	50.02
22	5743	961	366	7070	3137	5745	0	0	5987	6106	-1523	19932	0	0	19932	3240	603	23775	49.96
23	5646	679	366	6691	3149	5763	0	0	5723	5898	-1430	19490	0	0	19490	3148	581	23219	50.01
24	5584	385	312	6281	3213	5878	0	0	5556	5102	-1387	18513	0	0	18513	3079	574	22166	50.01
MUs	146.45	13.16	6.93	166.54	70.73	125.03	0.00	9.42	184.00	185.00	-48.07	494.65	0.00	0.00	494.65	77.47	13.99	586.10	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

Maximum Demand scenario for the date 30/Jul/2026		
State Demand	MSEDC Non-Coincident Peak Demand	Mumbai Non-Coincident Peak Demand
27929 MW	23758 MW	3840 MW
10 Hrs	10 Hrs	12 Hrs
Includes LS - 0 MW	Includes LS - 0 MW	--

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 30/Jul/2026

Position as on 6.30 Hrs of 31/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Koyna Unit 12	80	15/06/2026	10:00		Continued.	COH	13/08/2026
MSPGCL	Bhusawal Unit 5	500	05/07/2026	01:01		Continued.	Capital Overhaul for 35 days	09/08/2026
MSPGCL	Chandrapur Unit 7	500	06/07/2026	14:13		Continued.	COH	10/08/2026
Total Capacity MSPGCL		1080						
IPP								
IPP	SWPGPL U-2	135	11/07/2026	23:38	30/07/2026	Continued.	AOH	30/07/2026
IPP	Adani U-2	660	20/07/2026	01:12		Continued.	Planned COH .	10/08/2026
IPP	RPL(AMT) U-1	270	21/07/2026	00:00		Continued.	withdrawn for Boiler licence renewal & other maintenance work.	01/08/2026
Total Capacity IPP		1065						
Total Capacity PLANNED OUTAGE		2145						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	21/04/2026	21:37		Continued.	Gas Skid Trip	31/12/2026
MSPGCL	Ghatghar Unit-1	125	17/05/2026	08:52		Continued.	Stator Earth Fault	15/08/2026
MSPGCL	Koyna Unit 10	80	20/07/2026	20:25		Continued.	B-phase Overcurrent and Overall Differential Relay protection	20/09/2026
MSPGCL	Chandrapur Unit 4	210	27/07/2026	22:31		Continued.	Drum level low	30/07/2026
MSPGCL	Parli Unit 6	250	29/07/2026	11:09		Continued.	Boiler Tube leakage	31/07/2026
MSPGCL	Chandrapur Unit 6	500	30/07/2026	18:58	31/07/2026	02:30	Due to Electrical earth fault.	
Total Capacity MSPGCL		785						
IPP								
IPP	LMEL Unit 3	30	01/06/2026	00:04		Continued.	steam unavailability	31/08/2026
IPP	JSW (J) U1	300	06/07/2026	16:43		Continued.	Turbine bearing Vabration high	31/07/2026
IPP	VMEPL Unit 2	60	30/07/2026	00:15		Continued.	Boiler DCC RAV 2A & 2B jammed	
Total Capacity IPP		390						
Total Capacity FORCED OUTAGE		1175						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 5	108	28/07/2026	23:59	30/07/2026	18:59	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 6	108	29/07/2026	22:00		Continued.	No Schedule by buyer due to open cycle operation High cost.	
MSPGCL	Uran Unit 5	108	30/07/2026	23:29		Continued.	No Schedule by buyer due to open cycle operation High cost	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 30/Jul/2026

Position as on 6.30 Hrs of 31/Jul/2026

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
Total Capacity MSPGCL		216						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		216						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
Total Capacity IPP		388						
Total Capacity FORCED OUTAGE DUE TO NO PPA		388						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Tripping for 30/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 31/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV ICT Outages/Tripping							
765/400KV 1500MVA ICT-2 @ EKTUNI	IntraState	30/07/2026	10:01	30/07/2026	16:32	T	ICT-2 tripped on OSR R-Ph tripped.
400 KV TIEBAY Outages/Tripping							
400KV TIE BAY 405 GT 1 -AKOLA 2 CKT 2 @ NANDGAONPETH	InterState	30/07/2026	08:20	30/07/2026	18:38		405 CB Maintenance and testing work. Bay PCT tan delta testing work. Bay Isolator maintenance work
400 KV MAINBAY Outages/Tripping							
400KV MAIN BAY 404 - GT 1 @ NANDGAONPETH	InterState	30/07/2026	08:20	30/07/2026	18:38		404CB Maintenance and testing work. Bay PCT tan delta testing and Isolator maintenance work.
400 KV LR Outages/Tripping							
50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI	IntraState	05/03/2025	20:45			HT	Due to Voltage constraint LR kept out at Parly ss.
400 KV LINE Outages/Tripping							
KARAD - SOLAPUR (PG)	InterState	30/07/2026	02:02	30/07/2026	19:01	T	Dist Protection Y-ph ly-1.406kA
400KV-PADGHE-PG-KHARGHAR(M) ckt-1	InterState	30/07/2026	17:07	31/07/2026	01:24	T	Tripped on distance protection.
JAIGAD - KARAD CKT - 2	IntraState	29/03/2026	10:27			T	Tripped on distance protection.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	21/07/2026	23:46			HT	Load management
KHADKA-AURANGABAD (WALUJ)	IntraState	28/07/2026	22:40	30/07/2026	10:36	HT	O/V.
400KV-BABLESHWAR-KUDUS-1	IntraState	30/07/2026	10:29	30/07/2026	17:01	HT	For Load management due to tripping of Ektuni ICT-2.
KHADKA-AURANGABAD (WALUJ)	IntraState	30/07/2026	21:07			HT	Over Voltage.
400 KV ICT Outages/Tripping							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR	IntraState	21/07/2026	11:24			EO	Heavy oil leakage observed from ICT-1, B ph LV Bushing.
400 KV BR Outages/Tripping							
80 MVAR BUS REACTOR @ PADGHE	IntraState	24/07/2025	22:05			HT	Sparking observed
220 KV TIEBAY Outages/Tripping							
BUS COUPLER @ KUDUS	IntraState	08/07/2026	08:10			HT	Load management.
BUS COUPLER @ PHURSUNGI	IntraState	24/07/2026	13:02			HT	For Load management.
220 KV TBC Outages/Tripping							
BUS COUPLER @ MAHALAXMI GIS (T)	IntraState	30/07/2026	11:12	30/07/2026	13:47	PO	Protection testing
220 KV LINE Outages/Tripping							
220KV-SHIKARAPUR(PG)-KHEDCITY-1	InterState	30/07/2026	12:09	30/07/2026	18:27	EO	for replacement of faulty disc insulator string at location No.33,35 &36 by project Division Pune II.
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1	IntraState	30/12/2024	10:44			HT	Hand tripped only at Waghivali (TATA) End only For load management on 220kV Ulwe - Waghivali ckt -1
KHANDESHWAR - TIMBER MARKET CKT - 1	IntraState	12/02/2026	14:37			T	Tripped on distance protection.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Tripping for 30/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 31/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220KV GIS DCHI - COLOURCHEM	IntraState	12/05/2026	20:08			T	Tripped on distance protection.
BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1)	IntraState	25/06/2026	07:26			T	Distance Protection.
220 KV NTT GLOBAL (Estella)-MANKOLI	IntraState	06/07/2026	05:01			T	Differential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global
KALMESHVAR-PANDHURNA	IntraState	11/07/2026	08:02			HT	For Controlled loading.
MAIN BUS SECTION - 1 @ MAHAPE	IntraState	15/07/2026	11:16			PO	for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.
EKLAHARE (OCR) - PADGHE	IntraState	19/07/2026	18:47			HT	Load management
220KV TAPTITANDA- AMRAPUR CKT I	IntraState	21/07/2026	19:59			T	Tripped on distance protection.
220KV PRINT HOUSE-PANCHANAND (TEMPORARY) LINE	IntraState	24/07/2026	10:31			PO	for Replacement of .35 ACSR Sheep conductor by HPC
LONIKAND1-LONIKAND2 (INTER CONNECTOR)	IntraState	24/07/2026	22:42			HT	For Load Management.
TALOJA - NAVI MUMBAI (PG)(TEMPORARY) LINE	IntraState	25/07/2026	12:30			PO	or safety purpose from Dtd. 24.07.2026 @ 08:00 hrs to 31.07.2026 @ 18:00 hrs on Continuous basis for Replacement of .35 ACSR Sheep conductor by HPC of 220kV Print House & Panchanand (Temporary) line (MSLDC purview) under LES schemes.
MAIN BAY of 220KV KARAD-KDPH line @ KARAD I	IntraState	27/07/2026	10:13			PO	LBB Relay retrofitting Work
CHINCHWAD-2 - TELCO	IntraState	27/07/2026	11:55			PO	Bunching of 220kv Chinchwad2-Telco & 220kv Chinchwad2-Chakan line @ T.L.No. :- 43-44
CHAKAN - CHINCHWAD 2	IntraState	27/07/2026	12:17			PO	1) Bunching between loc no 43 - 44. 2) removal of jump on tower loc no 43 of 220 kv Chinchwad 2 - Chakan Line 3) Replacement of existing 0.4 ACSR conductor by HTLS work from Chinchwad2 ss Gantry to TL No. : -43
ALKUD - MENDHEGIRI CKT - 2	IntraState	27/07/2026	13:37			PO	PQM Meter installation work at Alkud end
DAHANU - VERSOVA	IntraState	29/07/2026	23:02	30/07/2026	08:43	PO	PEB Erection at Shahid Bhagat Singh Metro Station
KHADKI- CENTURY ENKA	IntraState	30/07/2026	09:21	30/07/2026	16:42	PO	Half yearly maintenance work
NAGOTHANE - IPCL	IntraState	30/07/2026	10:57	30/07/2026	20:32	PO	For charging new 220KV extension bus and new 25MVA 220/22KV power transformer.
ONGC URAN - JNPT	IntraState	30/07/2026	11:19	30/07/2026	16:18	PO	Damage jumper repair at Loc. No. 16, 17 & Middle & bottom conductor repair at Loc. No. 6 out under:- R&M Code:- 0007
IPCL - SPCL	IntraState	30/07/2026	11:20	30/07/2026	22:09	PO	Bus section isolator overhauling
JEJURI (400 KV)-JEJURI- I	IntraState	30/07/2026	11:22	30/07/2026	14:03	PO	Annual Testing, Maintenance work & Testing of high Tan delta CTs.
POPHLI PEDHMBE LINE- 1	IntraState	30/07/2026	11:55	30/07/2026	14:22	PO	Outage for replacement of ball rod rusted insulator strings at loc.no.13A, bottom phase and other line minatenance work

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 30/Jul/2026

Statement-VII

Position as on 6.30 Hrs of 31/Jul/2026

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
JEJURI(400)-PHURSUNGI 3	IntraState	30/07/2026	12:07	30/07/2026	20:37	PO	Tapping arrangement between loc no 92 & 91 of 220kV Jejuri-Phursungi ckt-III to loc no. 8A of 220kV Jejuri-Rajewadi TSS line, in view of Final charging of 220kV Jejuri-Rajewadi TSS line.
CHINCHWAD 2 - PARVATI	IntraState	30/07/2026	15:09	30/07/2026	19:00	T	Tripped on distance protection.
JEJURI (400 KV)-JEJURI- II	IntraState	30/07/2026	15:20	30/07/2026	18:41	PO	Annual Testing, Maintenance work & Testing of high Tan delta CTs.
DAHANU - VERSOVA	IntraState	30/07/2026	23:10			PO	PEB Erection at Shahid Bhagat Singh Metro Station
220 KV ICT Outages/Trippings							
220/132 KV 200 MVA ICT - 2 @ ALEPHATA	IntraState	06/07/2026	18:40			T	Tripped on differential protection.
220/132 KV 100 MVA ICT - 1 @KALWAN	IntraState	30/07/2026	11:42	30/07/2026	16:27	PO	ICT-1 Maintenance work
220/100 KV 200 MVA ICT 1 @ APTA	IntraState	30/07/2026	13:03	30/07/2026	15:34	EO	Shifting of LBB protection of 200 MVA ICT-I from the existing old LBB panel (electromagnetic relay) to the numerical LV backup protection relay by Testing Unit Panel.
220 KV BUSBAR Outages/Trippings							
NTT NEON (DC 13)-BUS-1	IntraState	25/07/2026	11:50			PO	220 KV BUS-1, CT (100/1 to 200/1) replacement work
132 KV LINE Outages/Trippings							
SOLAPUR 2(BALE)-NALDURG	IntraState	28/07/2026	16:16			PO	conductor stringing work of proposed 220kV S/C EHV Line Bluepine Solar Craft (From Wind Pooling S/Stn Hiroli to Proposed 400kV Chivari Solapur PGCIL S/Stn) in between the Loc. No.51 & 52 of under crossing 132kV Nadlurg-Tuljapur & 132kV Naldurg-Bale DCDC Line.
110 KV LINE Outages/Trippings							
KALWA KALYAN	IntraState	09/01/2026	13:38			PO	For upgradation to 220 kV Kalwa Kalyan line project work
SALSETTE SAKI 4	IntraState	02/03/2026	09:06			PO	EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.
KALYAN KALWA SALSETTE 1	IntraState	30/07/2026	00:44	30/07/2026	07:45	EO	For tree trimming work in span 26-27 and bird nest removal and hotspot attending at loc. 78

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage