

**State Load Despatch Center, Airoli (MSETCL) Statement I**  
**Daily system Report for 31/Jul/2026 FRIDAY**

| I GENERATION (MUs)  |                |                  | II EXCHANGES (MUs)             |                |                  |
|---------------------|----------------|------------------|--------------------------------|----------------|------------------|
| A) MSPGCL           | Daily          | Monthly          | E) InterState Exchanges        | Daily          | Monthly          |
| 1) Thermal          | 128.475        | 4436.793         | 1) Gujrat                      | -5.184         | -51.156          |
| 2) Hydro            | 12.946         | 342.671          | 2) Madhya Pradesh              | 2.539          | 65.684           |
| 3) Gas              | 6.493          | 187.597          | 3) Chattisgarh                 | 2.020          | 20.240           |
| <b>Total MSPGCL</b> | <b>147.914</b> | <b>4967.061</b>  | 4) Maharashtra                 | 178.499        | 5279.415         |
| B) 1) APML          | 46.415         | 1572.721         | 5) Goa (Amona)                 | -1.406         | -38.122          |
| 2) JSWEL            | 19.102         | 556.663          | <b>Total</b>                   | <b>176.468</b> | <b>5276.061</b>  |
| 3) VIPL             | 10.980         | 380.577          | a) Mumbai Schedule             | 46.584         | 1389.646         |
| 4) RPL(AMT)         | 24.390         | 772.429          | b) Mumbai Drawl                | 47.604         | 1455.483         |
| 5) SWPGPL           | 8.153          | 282.021          | c) MSEDCL Bilateral *          | 131.680        | 3852.683         |
| 6) Other IPP        | 11.119         | 405.147          | Include PX                     | 0.000          | 0.002            |
| 7) PGPL             | 0.000          | 0.000            | d) Mumbai Bilateral *          | 46.584         | 1389.646         |
| C) 1) TPCL Thermal  | 11.287         | 335.531          | Include PX                     | 0.000          | 0.069            |
| 2) TPCL Hydro       | 4.526          | 126.084          | Standby                        | 0.000          | 0.000            |
| 3) TPCL Gas         | 3.157          | 90.862           | <b>H) ENERGY CATERED (MUs)</b> |                |                  |
| 4) AEML Thermal     | 8.751          | 267.971          | 1) MSEDCL                      | 467.192        | 14846.060        |
| <b>D) STATE</b>     |                |                  | 2) Mumbai Discoms              | 75.325         | 2275.931         |
| 1) Thermal          | 268.672        | 9009.853         | 3) Other Discoms               | 13.795         | 419.473          |
| (A1+C1+C4+(B1-B6))  |                |                  | <b>TOTAL STATE</b>             | <b>556.312</b> | <b>17541.464</b> |
| 2) Hydro (A2+C2)    | 17.472         | 468.755          |                                |                |                  |
| 3) Gas (A3+B7+C3)   | 9.650          | 278.459          |                                |                |                  |
| 4) Wind             | 70.646         | 1819.380         |                                |                |                  |
| 6) SOLAR            | 13.404         | 688.956          |                                |                |                  |
| <b>TOTAL STATE</b>  | <b>379.844</b> | <b>12265.403</b> |                                |                |                  |

\* Displayed for information, not added in total.

**DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II**

| PARTICULARS                | A. Morning Peak at 10 Hrs | B. Day Peak at 18 Hrs | C. Evening Peak at 20 Hrs | D. Night Minimum at 4 Hrs |
|----------------------------|---------------------------|-----------------------|---------------------------|---------------------------|
| MSPGCL Thermal             | 5290                      | 5403                  | 6003                      | 5548                      |
| MSPGCL Hydro               | 452                       | 434                   | 1644                      | 353                       |
| MSPGCL Gas                 | 270                       | 271                   | 271                       | 271                       |
| MSPGCL Total Generation    | 6012                      | 6108                  | 7918                      | 6172                      |
| Central Sector Receipt     | 9799                      | 8461                  | 7360                      | 5357                      |
| WIND                       | 3190                      | 2770                  | 2758                      | 3106                      |
| CPP / IPP Thermal          | 5008                      | 4540                  | 5753                      | 5242                      |
| CPP / IPP Gas              | 0                         | 0                     | 0                         | 0                         |
| SOLAR                      | 934                       | 585                   | 0                         | 0                         |
| Exchange with Mumbai       | -2672                     | -2403                 | -1755                     | -1502                     |
| <b>MSEDCL DEMAND MET</b>   | <b>21664</b>              | <b>19443</b>          | <b>21418</b>              | <b>17903</b>              |
| Load Shedding              | 0                         | 0                     | 0                         | 0                         |
| MSEDCL DEMAND              | 21664                     | 19443                 | 21418                     | 17903                     |
| TPCL GENERATION            | 584                       | 716                   | 1208                      | 629                       |
| AEML GENERATION            | 300                       | 377                   | 481                       | 275                       |
| <b>MUMBAI DEMAND</b>       | <b>3556</b>               | <b>3496</b>           | <b>3444</b>               | <b>2406</b>               |
| <b>OTHER DISCOM DEMAND</b> | <b>606</b>                | <b>618</b>            | <b>616</b>                | <b>471</b>                |
| STATE DEMAND MET           | 25827                     | 23557                 | 25478                     | 20781                     |
| <b>STATE DEMAND</b>        | <b>25827</b>              | <b>23557</b>          | <b>25478</b>              | <b>20781</b>              |
| Frequency (Hz)             | 50.07                     | 49.98                 | 49.92                     | 50.00                     |

**FREQUENCY PARTICULARS**

| MAXIMUM FREQ.         | MINIMUM FREQ.         | AVERAGE FREQ. | FREQ. BELOW 49.4 Hz |
|-----------------------|-----------------------|---------------|---------------------|
| 50.27 Hz at 07.28 Hrs | 49.64 Hz at 19.24 Hrs | 49.99         | 0 % of Time(min)    |

Note : The report is based on Operational Data and is for statistical purpose only.

## Daily and Progressive Generation,Maximum,Minimum for 31/Jul/2026

| Generating unit    | Generation   |                |          |          |
|--------------------|--------------|----------------|----------|----------|
|                    | Daily (Mus)  | Monthly (Mus)  | Max (MW) | Min (MW) |
| <b>Koradi</b>      |              |                |          |          |
| Unit 6             | 2.78         | 93.38          | 124      | 104      |
| Unit 8             | 10.48        | 313.18         | 546      | 370      |
| Unit 9             | 10.52        | 348.42         | 515      | 372      |
| Unit 10            | 10.26        | 338.59         | 480      | 380      |
| <b>Total</b>       | <b>34.05</b> | <b>1093.56</b> |          |          |
| <b>Bhusawal</b>    |              |                |          |          |
| Unit 3             | 3.20         | 91.45          | 150      | 110      |
| Unit 4             | 8.78         | 268.76         | 440      | 285      |
| Unit 5             | 0.00         | 33.86          | 0        | 0        |
| Unit 6             | 12.06        | 329.15         | 595      | 376      |
| <b>Total</b>       | <b>24.04</b> | <b>723.22</b>  |          |          |
| <b>Parli</b>       |              |                |          |          |
| Unit 6             | 0.00         | 116.43         | 0        | 0        |
| Unit 7             | 2.70         | 107.05         | 176      | 0        |
| Unit 8             | 3.94         | 133.37         | 190      | 148      |
| <b>Total</b>       | <b>6.64</b>  | <b>356.85</b>  |          |          |
| <b>Chandrapur</b>  |              |                |          |          |
| Unit 3             | 2.52         | 79.21          | 126      | 65       |
| Unit 4             | 0.00         | 72.35          | 0        | 0        |
| Unit 5             | 6.91         | 229.88         | 370      | 235      |
| Unit 6             | 5.91         | 215.50         | 325      | 0        |
| Unit 7             | 0.00         | 27.69          | 0        | 0        |
| Unit 8             | 6.37         | 257.69         | 348      | 173      |
| Unit 9             | 6.95         | 271.75         | 321      | 263      |
| <b>Total</b>       | <b>28.66</b> | <b>1154.07</b> |          |          |
| <b>Paras</b>       |              |                |          |          |
| Unit 3             | 2.96         | 115.25         | 155      | 88       |
| Unit 4             | 2.34         | 126.46         | 155      | 52       |
| <b>Total</b>       | <b>5.30</b>  | <b>241.71</b>  |          |          |
| <b>Khaparkheda</b> |              |                |          |          |
| Unit 1             | 2.51         | 95.24          | 130      | 85       |
| Unit 2             | 2.42         | 92.18          | 138      | 56       |
| Unit 3             | 2.92         | 102.09         | 157      | 82       |
| Unit 4             | 3.09         | 41.33          | 140      | 118      |
| Unit 5             | 9.82         | 304.60         | 440      | 320      |
| <b>Total</b>       | <b>20.75</b> | <b>635.44</b>  |          |          |
| <b>Nasik</b>       |              |                |          |          |
| Unit 3             | 3.00         | 68.40          | 129      | 120      |
| Unit 4             | 3.21         | 75.86          | 152      | 122      |
| Unit 5             | 2.82         | 87.69          | 133      | 105      |
| <b>Total</b>       | <b>9.03</b>  | <b>231.96</b>  |          |          |
| <b>Uran</b>        |              |                |          |          |
| All Units          | 6.49         | 187.60         | 275      | 263      |
| <b>Total</b>       | <b>6.49</b>  | <b>187.60</b>  |          |          |
| <b>PGPL</b>        |              |                |          |          |
| Unit 1             | 0.00         | 0.00           | 0        | 0        |
| Unit 2             | 0.00         | 0.00           | 0        | 0        |
| <b>Total</b>       | <b>0.00</b>  | <b>0.00</b>    |          |          |
| <b>PENCH (MS)</b>  |              |                |          |          |
| Pench (MS)         | 0.07         | 4.57           | 21       | 0        |
| <b>Total</b>       | <b>0.07</b>  | <b>4.57</b>    |          |          |
| <b>Koyna</b>       |              |                |          |          |

| Generating unit | Generation    |                |          |          |
|-----------------|---------------|----------------|----------|----------|
|                 | Daily (Mus)   | Monthly (Mus)  | Max (MW) | Min (MW) |
| Stage 1-2       | 1.52          | 51.96          | 405      | 40       |
| Stage 4         | 1.65          | 54.90          | 542      | 0        |
| Stage 3         | 1.68          | 38.58          | 160      | 0        |
| <b>Total</b>    | <b>4.85</b>   | <b>145.44</b>  |          |          |
| <b>Hydro</b>    |               |                |          |          |
| KDPH            | 0.43          | 1.13           | 18       | 18       |
| VTRNA           | 0.66          | 9.50           | 60       | 0        |
| TILLARI         | 0.43          | 9.33           | 61       | 0        |
| BHIRA T.R.      | 0.48          | 11.80          | 80       | 0        |
| SMLHY_PTN       | 5.50          | 146.81         | 237      | 218      |
| GHATGHAR        | 0.60          | 18.65          | 125      | 0        |
| <b>Total</b>    | <b>8.09</b>   | <b>197.23</b>  |          |          |
| <b>Wind</b>     |               |                |          |          |
| Total           | 70.65         | 1819.38        | 0        | 0        |
| <b>Total</b>    | <b>70.65</b>  | <b>1819.38</b> |          |          |
| <b>CPP</b>      |               |                |          |          |
| APML(Mus)       | 46.42         | 1572.72        | 0        | 0        |
| JSWEL(Mus)      | 19.10         | 556.66         | 0        | 0        |
| VIPL(Mus)       | 10.98         | 380.58         | 0        | 0        |
| RPLAMT-Mus      | 24.39         | 772.43         | 0        | 0        |
| SWPGPL-Mus      | 8.15          | 282.02         | 0        | 0        |
| Dhariwal        | 0.00          | 0.00           | 0        | 0        |
| IEPL            | 4.10          | 155.42         | 185      | 148      |
| Other(Mus)      | 1.65          | 49.97          | 0        | 0        |
| JPL             | 4.47          | 165.85         | 268      | 125      |
| VMEPL           | 0.00          | 9.02           | 0        | 0        |
| LMEL            | 0.90          | 24.89          | 46       | 29       |
| <b>Total</b>    | <b>120.16</b> | <b>3969.56</b> |          |          |
| <b>SOLAR</b>    |               |                |          |          |
| Total           | 13.40         | 688.96         | 0        | 0        |
| <b>Total</b>    | <b>13.40</b>  | <b>688.96</b>  |          |          |
| <b>Tata</b>     |               |                |          |          |
| Trombay 5       | 7.46          | 219.36         | 479      | 253      |
| Trombay 6       | 0.00          | 0.00           | 0        | 0        |
| Trombay 7A      | 1.87          | 52.96          | 109      | 58       |
| Trombay 7B      | 1.29          | 37.90          | 63       | 48       |
| TATA Hydro      | 4.53          | 126.08         | 377      | 80       |
| Trombay 8       | 3.83          | 116.17         | 241      | 131      |
| <b>Total</b>    | <b>18.97</b>  | <b>552.48</b>  |          |          |
| <b>AEML</b>     |               |                |          |          |
| DTPS U-1&2      | 8.75          | 267.97         | 483      | 271      |
| <b>Total</b>    | <b>8.75</b>   | <b>267.97</b>  |          |          |

| * Infirm Power |             |         | Summary         |             |               | Summary             |             |               |
|----------------|-------------|---------|-----------------|-------------|---------------|---------------------|-------------|---------------|
| Particulars    | Daily (Mus) | Monthly | Particulars     | Daily (Mus) | Monthly (Mus) | Particulars         | Daily (Mus) | Monthly (Mus) |
|                |             |         | MSPGCL Thermal  | 128.48      | 4436.79       | MSPGCL Total        | 147.91      | 4967.06       |
|                |             |         | MSPGCL Thml+Gas | 134.97      | 4624.39       | Koyna 1,2 & 4 Total | 3.17        | 106.86        |
|                |             |         | MSPGCL Hydro    | 12.95       | 342.67        | State Total         | 379.84      | 12265.40      |

# State Load Despatch Center,Airoli (MSETCL)

## Annexure-2

### Hourly Load Data As on 31/Jul/2026

| TIME SR. NO. | MSPGCL GEN. |       |      | TOTAL  | WIND  | CPP / IPP |      | SOLAR | CS SHARE | CS RECPT | Mum. NET EXCH. | MSEDC L DEM. MET | Load Shedding |                          | MSEDC L DEM. WITH LS | MUMBAI DEMAND | OTHER DISCOM DEMAND | STATE DEMAND | FREQ. (Hz) |
|--------------|-------------|-------|------|--------|-------|-----------|------|-------|----------|----------|----------------|------------------|---------------|--------------------------|----------------------|---------------|---------------------|--------------|------------|
|              | THM         | HY    | GAS  |        |       | THM       | GAS  |       |          |          |                |                  | Planned       | *Transmission Constraint |                      |               |                     |              |            |
| 1            | 5536        | 348   | 270  | 6154   | 3228  | 5627      | 0    | 0     | 5392     | 5069     | -1406          | 18133            | 0             | 0                        | 18133                | 2923          | 539                 | 21595        | 49.98      |
| 2            | 5407        | 352   | 270  | 6029   | 3180  | 5148      | 0    | 0     | 5738     | 5492     | -1537          | 17808            | 0             | 0                        | 17808                | 2701          | 504                 | 21013        | 50.00      |
| 3            | 5532        | 349   | 272  | 6153   | 3205  | 5320      | 0    | 0     | 5495     | 5397     | -1536          | 18056            | 0             | 0                        | 18056                | 2517          | 483                 | 21056        | 50.01      |
| 4            | 5548        | 353   | 271  | 6172   | 3106  | 5242      | 0    | 0     | 5707     | 5357     | -1502          | 17900            | 0             | 0                        | 17900                | 2406          | 475                 | 20781        | 50.00      |
| 5            | 5438        | 341   | 271  | 6050   | 3088  | 5221      | 0    | 0     | 5890     | 5838     | -1508          | 18204            | 0             | 0                        | 18204                | 2395          | 485                 | 21084        | 50.00      |
| 6            | 5518        | 294   | 270  | 6082   | 2956  | 5513      | 0    | 0     | 6711     | 6476     | -1543          | 18969            | 0             | 0                        | 18969                | 2481          | 515                 | 21965        | 49.99      |
| 7            | 5325        | 485   | 273  | 6083   | 2921  | 5296      | 0    | 61    | 8186     | 8097     | -1510          | 20396            | 0             | 0                        | 20396                | 2649          | 552                 | 23597        | 50.00      |
| 8            | 5101        | 588   | 270  | 5959   | 2953  | 4882      | 0    | 269   | 8692     | 9672     | -1804          | 21350            | 0             | 0                        | 21350                | 2904          | 581                 | 24835        | 50.03      |
| 9            | 5241        | 542   | 263  | 6046   | 3115  | 4900      | 0    | 503   | 9322     | 9858     | -1228          | 22595            | 0             | 0                        | 22595                | 2265          | 599                 | 25459        | 50.08      |
| 10           | 5290        | 452   | 270  | 6012   | 3190  | 5008      | 0    | 934   | 10209    | 9799     | -2672          | 21661            | 0             | 0                        | 21661                | 3556          | 609                 | 25827        | 50.07      |
| 11           | 4976        | 295   | 270  | 5541   | 3134  | 4203      | 0    | 1311  | 10020    | 9927     | -2804          | 20700            | 0             | 0                        | 20700                | 3726          | 612                 | 25038        | 49.99      |
| 12           | 4966        | 302   | 273  | 5541   | 3120  | 4279      | 0    | 1534  | 8955     | 9047     | -2881          | 20025            | 0             | 0                        | 20025                | 3751          | 615                 | 24391        | 49.97      |
| 13           | 5032        | 293   | 269  | 5594   | 2972  | 4150      | 0    | 1710  | 8286     | 7661     | -2888          | 18588            | 0             | 0                        | 18588                | 3758          | 611                 | 22957        | 49.98      |
| 14           | 4762        | 293   | 271  | 5326   | 2879  | 3935      | 0    | 1885  | 7553     | 7363     | -2729          | 18067            | 0             | 0                        | 18067                | 3598          | 592                 | 22257        | 49.99      |
| 15           | 4842        | 332   | 268  | 5442   | 2741  | 4209      | 0    | 1808  | 7437     | 7342     | -2727          | 18220            | 0             | 0                        | 18220                | 3601          | 595                 | 22416        | 50.09      |
| 16           | 4983        | 382   | 270  | 5635   | 2761  | 4136      | 0    | 1570  | 8308     | 7218     | -2703          | 18012            | 0             | 0                        | 18012                | 3580          | 605                 | 22197        | 49.99      |
| 17           | 4986        | 366   | 269  | 5621   | 2646  | 4029      | 0    | 1179  | 8619     | 8401     | -2647          | 18621            | 0             | 0                        | 18621                | 3547          | 608                 | 22776        | 49.96      |
| 18           | 5403        | 434   | 271  | 6108   | 2770  | 4540      | 0    | 585   | 7990     | 8461     | -2403          | 19440            | 0             | 0                        | 19440                | 3496          | 621                 | 23557        | 49.98      |
| 19           | 5972        | 593   | 271  | 6836   | 2714  | 5423      | 0    | 55    | 7925     | 8154     | -2054          | 20500            | 0             | 0                        | 20500                | 3461          | 627                 | 24589        | 49.95      |
| 20           | 6003        | 1644  | 271  | 7918   | 2758  | 5753      | 0    | 0     | 7134     | 7360     | -1755          | 21415            | 0             | 0                        | 21415                | 3444          | 619                 | 25478        | 49.92      |
| 21           | 5801        | 1302  | 272  | 7375   | 2875  | 5806      | 0    | 0     | 6931     | 6975     | -1619          | 20809            | 0             | 0                        | 20809                | 3299          | 603                 | 24711        | 49.91      |
| 22           | 5728        | 1163  | 270  | 7161   | 2812  | 5869      | 0    | 0     | 6162     | 6239     | -1476          | 20003            | 0             | 0                        | 20003                | 3179          | 602                 | 23784        | 49.90      |
| 23           | 5603        | 815   | 275  | 6693   | 2785  | 5827      | 0    | 0     | 5960     | 6042     | -1346          | 19421            | 0             | 0                        | 19421                | 3075          | 580                 | 23076        | 49.95      |
| 24           | 5482        | 628   | 273  | 6383   | 2737  | 5843      | 0    | 0     | 5683     | 5224     | -1326          | 18301            | 0             | 0                        | 18301                | 3013          | 560                 | 21874        | 50.03      |
| MUs          | 128.47      | 12.95 | 6.49 | 147.91 | 70.65 | 120.16    | 0.00 | 13.40 | 178.30   | 176.47   | -47.60         | 467.19           | 0.00          | 0.00                     | 467.19               | 75.32         | 13.79               | 556.31       | 49.99      |

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

\*Load Shedding due to Transmission Constraint :-

| Maximum Demand scenario for the date 31/Jul/2026 |                                    |                                   |
|--------------------------------------------------|------------------------------------|-----------------------------------|
| State Demand                                     | MSEDC L Non-Coincident Peak Demand | Mumbai Non-Coincident Peak Demand |
| 25827 MW                                         | 22595 MW                           | 3758 MW                           |
| 10 Hrs                                           | 9 Hrs                              | 13 Hrs                            |
| Includes LS - 0 MW                               | Includes LS - 0 MW                 | --                                |

**State Load Despatch Center,Airoli (MSETCL)      Statement-VI**  
**Details of Generating Unit Outages/Trippings for 31/Jul/2026**

Position as on 6.30 Hrs of 01/Aug/2026

| Generating Company            | Name of Generating Unit | Capacity | Tripped Date | Tripped Time | Sync.Date  | Sync. Time | Reason of Outage                                               | Expected Date |
|-------------------------------|-------------------------|----------|--------------|--------------|------------|------------|----------------------------------------------------------------|---------------|
| PLANNED OUTAGE                |                         |          |              |              |            |            |                                                                |               |
| MSPGCL                        |                         |          |              |              |            |            |                                                                |               |
| MSPGCL                        | Koyna Unit 12           | 80       | 15/06/2026   | 10:00        |            | Continued. | COH                                                            | 13/08/2026    |
| MSPGCL                        | Bhusawal Unit 5         | 500      | 05/07/2026   | 01:01        |            | Continued. | Capital Overhaul for 35 days                                   | 09/08/2026    |
| MSPGCL                        | Chandrapur Unit 7       | 500      | 06/07/2026   | 14:13        |            | Continued. | COH                                                            | 10/08/2026    |
| Total Capacity MSPGCL         |                         | 1080     |              |              |            |            |                                                                |               |
| IPP                           |                         |          |              |              |            |            |                                                                |               |
| IPP                           | SWPGPL U-2              | 135      | 11/07/2026   | 23:38        | 01/08/2026 | 06:57      | AOH                                                            | 01/08/2026    |
| IPP                           | Adani U-2               | 660      | 20/07/2026   | 01:12        |            | Continued. | Planned COH .                                                  | 10/08/2026    |
| IPP                           | RPL(AMT) U-1            | 270      | 21/07/2026   | 00:00        |            | Continued. | withdrawn for Boiler licence renewal & other maintenance work. | 05/08/2026    |
| Total Capacity IPP            |                         | 930      |              |              |            |            |                                                                |               |
| Total Capacity PLANNED OUTAGE |                         | 2010     |              |              |            |            |                                                                |               |
| FORCED OUTAGE                 |                         |          |              |              |            |            |                                                                |               |
| MSPGCL                        |                         |          |              |              |            |            |                                                                |               |
| MSPGCL                        | Uran Unit A0            | 120      | 21/04/2026   | 21:37        |            | Continued. | Gas Skid Trip                                                  | 31/12/2026    |
| MSPGCL                        | Ghatghar Unit-1         | 125      | 17/05/2026   | 08:52        |            | Continued. | Stator Earth Fault                                             | 15/08/2026    |
| MSPGCL                        | Koyna Unit 10           | 80       | 20/07/2026   | 20:25        |            | Continued. | B-phase Overcurrent and Overall Differential Relay protection  | 20/09/2026    |
| MSPGCL                        | Chandrapur Unit 4       | 210      | 27/07/2026   | 22:31        | 01/08/2026 | 07:08      | Drum level low                                                 |               |
| MSPGCL                        | Parli Unit 6            | 250      | 29/07/2026   | 11:09        | 01/08/2026 | 22:53      | Boiler Tube leakage                                            |               |
| MSPGCL                        | Chandrapur Unit 6       | 500      | 30/07/2026   | 18:58        | 31/07/2026 | 02:30      | Due to Electrical earth fault.                                 |               |
| MSPGCL                        | Parli Unit 7            | 250      | 31/07/2026   | 20:10        | 01/08/2026 | 00:11      | Withdrawn due to tripping of both CW pumps.                    |               |
| MSPGCL                        | Bhusawal Unit 3         | 210      | 01/08/2026   | 03:40        | 01/08/2026 | 06:00      | Drum level high                                                |               |
| MSPGCL                        | Chandrapur Unit 4       | 210      | 01/08/2026   | 08:56        | 01/08/2026 | 10:49      | Low Vaccum                                                     |               |
| MSPGCL                        | Khaparkheda Unit 2      | 210      | 01/08/2026   | 09:54        |            | Continued. | ESP Field work & ID Fan impeller work                          | 04/08/2026    |
| MSPGCL                        | Nasik Unit 5            | 210      | 01/08/2026   | 15:55        |            | Continued. | Boiler Tube Leakage                                            | 04/08/2026    |
| Total Capacity MSPGCL         |                         | 745      |              |              |            |            |                                                                |               |
| IPP                           |                         |          |              |              |            |            |                                                                |               |
| IPP                           | LMEL Unit 3             | 30       | 01/06/2026   | 00:04        |            | Continued. | steam unavailability                                           | 31/08/2026    |
| IPP                           | JSW (J) U1              | 300      | 06/07/2026   | 16:43        | 31/07/2026 | 13:57      | Turbine bearing Vabration high                                 | 31/07/2026    |
| IPP                           | VMEPL Unit 1            | 60       | 28/07/2026   | 05:00        |            | Continued. | bed drains chocked and bed height rising,issue                 |               |
| IPP                           | VMEPL Unit 2            | 60       | 30/07/2026   | 00:15        |            | Continued. | Boiler DCC RAV 2A & 2B jammed                                  |               |
| IPP                           | JPL Unit 2              | 150      | 31/07/2026   | 11:08        |            | Continued. | tripped on Electrical protection operated.                     |               |
| Total Capacity IPP            |                         | 300      |              |              |            |            |                                                                |               |
| Total Capacity FORCED OUTAGE  |                         | 1045     |              |              |            |            |                                                                |               |

**State Load Despatch Center,Airoli (MSETCL)      Statement-VI**  
**Details of Generating Unit Outages/Trippings for 31/Jul/2026**

Position as on 6.30 Hrs of 01/Aug/2026

| Generating Company                            | Name of Generating Unit | Capacity | Tripped Date | Tripped Time | Sync.Date | Sync. Time | Reason of Outage                                            | Expected Date |
|-----------------------------------------------|-------------------------|----------|--------------|--------------|-----------|------------|-------------------------------------------------------------|---------------|
| UNIT UNDER ZERO SCHEDULE / RSD                |                         |          |              |              |           |            |                                                             |               |
| MSPGCL                                        |                         |          |              |              |           |            |                                                             |               |
| MSPGCL                                        | Uran Unit 6             | 108      | 29/07/2026   | 22:00        |           | Continued. | No Schedule by buyer due to open cycle operation High cost. |               |
| MSPGCL                                        | Uran Unit 5             | 108      | 30/07/2026   | 23:29        |           | Continued. | No Schedule by buyer due to open cycle operation High cost. |               |
| Total Capacity MSPGCL                         |                         | 216      |              |              |           |            |                                                             |               |
| Total Capacity UNIT UNDER ZERO SCHEDULE / RSD |                         | 216      |              |              |           |            |                                                             |               |
| FORCED OUTAGE DUE TO NO PPA                   |                         |          |              |              |           |            |                                                             |               |
| IPP                                           |                         |          |              |              |           |            |                                                             |               |
| IPP                                           | PGPL U2                 | 126      | 07/02/2017   | 17.30        |           | Continued. | No Schedule.(NO PPA)                                        |               |
| IPP                                           | PGPL U1                 | 262      | 07/02/2017   | 17.30        |           | Continued. | No Schedule (NO PPA)                                        |               |
| Total Capacity IPP                            |                         | 388      |              |              |           |            |                                                             |               |
| Total Capacity FORCED OUTAGE DUE TO NO PPA    |                         | 388      |              |              |           |            |                                                             |               |

\* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

**State Load Despatch Center,Airoli (MSETCL)**  
**Details of Line outages/Trippings for 31/Jul/2026**

**Statement-VII**

Position as on 6.30 Hrs of 01/Aug/2026

| Name of Line                                                           | Inter State / Intra State | Tripped Date | Tripped Time | Sync. Date | Sync. Time | Outage Type | Reason of Outage                                                                                                                                                              |
|------------------------------------------------------------------------|---------------------------|--------------|--------------|------------|------------|-------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>400 KV LR Outages/Trippings</b>                                     |                           |              |              |            |            |             |                                                                                                                                                                               |
| 50 MVAR LINE REACTOR OF 400KV KUMBHARGAON(NANDED) CKT 1 AT 400KV PARLI | IntraState                | 05/03/2025   | 20:45        |            |            | HT          | Due to Voltage constraint LR kept out at Parly ss.                                                                                                                            |
| <b>400 KV LINE Outages/Trippings</b>                                   |                           |              |              |            |            |             |                                                                                                                                                                               |
| 400KV-PADGHE-PG-KHARGHAR(M) ckt-1                                      | InterState                | 30/07/2026   | 17:07        | 31/07/2026 | 01:24      | T           | Tripped on distance protection.                                                                                                                                               |
| 400KV-PADGHE(PG)-NAVI MUMBAI(PG)-1                                     | InterState                | 01/08/2026   | 09:14        |            | Continued. | T           | Distance Protection                                                                                                                                                           |
| JAIGAD - KARAD CKT - 2                                                 | IntraState                | 29/03/2026   | 10:27        |            |            | T           | Tripped on distance protection.                                                                                                                                               |
| AURANGABAD(MS) - PUNE (GIS) CKT - 2                                    | IntraState                | 21/07/2026   | 23:46        |            |            | HT          | Load management                                                                                                                                                               |
| KHADKA-AURANGABAD (WALUJ)                                              | IntraState                | 30/07/2026   | 21:07        | 01/08/2026 | 09:40      | HT          | Over Voltage.                                                                                                                                                                 |
| LONIKAND I - KOYNA STAGE-IV                                            | IntraState                | 31/07/2026   | 10:24        | 01/08/2026 | 12:45      | PO          | To replace existing disc insulator strings with antifog long rod insulators                                                                                                   |
| DHULE - BABHLESHWAR CKT - 2                                            | IntraState                | 31/07/2026   | 18:02        | 31/07/2026 | 21:04      | EO          | Checking CVT and Associated cable as undervoltage alarm for Y-Ph is persist on main-1 relay at Dhule end.                                                                     |
| KHARGHAR - TALEGAON (PG)                                               | IntraState                | 31/07/2026   | 22:45        | 01/08/2026 | 06:51      | EO          | R Phase CT Jumper Replacement work                                                                                                                                            |
| 400 KV EKTUNI - BABHLESHWAR CKT- 1                                     | IntraState                | 01/08/2026   | 09:02        | 01/08/2026 | 19:27      | PO          | Line maintenance work ( replacement of insulators disc, cotter pin fixing, Fixing and tightening nut bolts, Spacer fixing work, etc) Relay testing and bay maintenance work.  |
| CHANDRAPUR 2 - WARORA CKT-2                                            | IntraState                | 01/08/2026   | 10:28        | 01/08/2026 | 12:45      | EO          | For reconnecting one of the quad jumper snapped from Y-ph Line CT                                                                                                             |
| KHADKA-AURANGABAD (WALUJ)                                              | IntraState                | 01/08/2026   | 22:43        |            |            | HT          | Over Voltage                                                                                                                                                                  |
| <b>400 KV ICT Outages/Trippings</b>                                    |                           |              |              |            |            |             |                                                                                                                                                                               |
| STATION TF No 3 @ CHANDRAPUR GCR                                       | IntraState                | 01/03/2023   | 15:07        |            |            | PO          | 1) Oil filtration work<br>2) Testing of Station transformer<br>3) Preventive maintenance work.                                                                                |
| 400/220 KV 3X105 MVA ICT - 1 @ KHARGHAR                                | IntraState                | 21/07/2026   | 11:24        |            |            | EO          | Heavy oil leakage observed from ICT-1, B ph LV Bushing.                                                                                                                       |
| 400/220/33 KV 500 MVA ICT - 3 @ DHULE                                  | IntraState                | 31/07/2026   | 04:21        | 31/07/2026 | 10:41      | T           | Tripped without any indication and ICT-3 is charged from HV side only. After MV CB inspection, it is observed that rain water entered in CB MB. Heavy rainy weather reported. |
| 400/11kV STN-4A @ DEEPNAGAR                                            | IntraState                | 31/07/2026   | 11:36        |            |            | EO          | for the 500 MW planned work of STN-4A Transformer bushing, TAN-DELTA testing, Oil filtration, and Numerical Protection Relay testing, work as per GENCO requirement           |
| 400/220/33 KV 500 MVA ICT - 3 @ NANDED                                 | IntraState                | 31/07/2026   | 11:58        | 31/07/2026 | 15:10      | PO          | Oil leakage attending work of Buccholz and TCIV in YPH of ICT-3                                                                                                               |
| 400/220/33 KV 500MVA ICT - 2 @ WARORA                                  | IntraState                | 31/07/2026   | 12:34        | 31/07/2026 | 15:07      | T           | Tripped on NDR.                                                                                                                                                               |
| 400/220/20 KV 500MVA ICT - 1 @ KALWA                                   | IntraState                | 31/07/2026   | 17:44        | 01/08/2026 | 03:02      | T           | Tripped on NDR.                                                                                                                                                               |
| 400/220/20 KV 500MVA ICT - 1 @ KALWA                                   | IntraState                | 01/08/2026   | 07:28        | 01/08/2026 | 11:19      | PO          | 400/220kv 3*167MVA ICT-1,Y-Phase IV Bushing Tan Delta Assembly Oil leak Arresting via Cold Welding                                                                            |
| <b>400 KV BR Outages/Trippings</b>                                     |                           |              |              |            |            |             |                                                                                                                                                                               |
| 80 MVAR BUS REACTOR @ PADGHE                                           | IntraState                | 24/07/2025   | 22:05        |            |            | HT          | Sparking observed                                                                                                                                                             |

**State Load Despatch Center,Airoli (MSETCL)**  
**Details of Line outages/Trippings for 31/Jul/2026**

**Statement-VII**

Position as on 6.30 Hrs of 01/Aug/2026

| Name of Line                                   | Inter State / Intra State | Tripped Date | Tripped Time | Sync. Date | Sync. Time | Outage Type | Reason of Outage                                                                                                                                                                                                                         |
|------------------------------------------------|---------------------------|--------------|--------------|------------|------------|-------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>220 KV TIEBAY Outages/Trippings</b>         |                           |              |              |            |            |             |                                                                                                                                                                                                                                          |
| BUS COUPLER @ KUDUS                            | IntraState                | 08/07/2026   | 08:10        |            |            | HT          | Load management.                                                                                                                                                                                                                         |
| BUS COUPLER @ PHURSUNGI                        | IntraState                | 24/07/2026   | 13:02        |            |            | HT          | For Load management.                                                                                                                                                                                                                     |
| <b>220 KV LINE Outages/Trippings</b>           |                           |              |              |            |            |             |                                                                                                                                                                                                                                          |
| NARANGWADI - SOLAPUR PG CKT - 2                | InterState                | 01/08/2026   | 11:29        |            |            | PO          | Replacement of existing 0.4 ACSR Conductor of 220kV Narangwadi-Solapur (PG) Ckt-2 by HPC conductor under Sanction Scheme.                                                                                                                |
| WAGHIVALI (MSETCL) - ULWE GIS CKT - 2          | IntraState                | 25/06/2024   | 08:05        |            |            | T           | Tripped on differential protection                                                                                                                                                                                                       |
| WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 2  | IntraState                | 30/12/2024   | 10:44        |            |            | HT          | Hand tripped only at Waghivali (TATA ) End only For load management on 220kV Ulwe - Waghivali ckt -1                                                                                                                                     |
| WAGHIVALI (MSETCL) - WAGHIVALI (TATA) CKT - 1  | IntraState                | 30/12/2024   | 10:44        |            |            | HT          | Hand tripped only at Waghivali (TATA ) End only For load management on 220kV Ulwe - Waghivali ckt -1                                                                                                                                     |
| KHANDESHWAR - TIMBER MARKET CKT - 1            | IntraState                | 12/02/2026   | 14:37        |            |            | T           | Tripped on distance protection.                                                                                                                                                                                                          |
| 220KV GIS DCHI - COLOURCHEM                    | IntraState                | 12/05/2026   | 20:08        |            |            | T           | Tripped on distance protection.                                                                                                                                                                                                          |
| BHOSARI-1(GIS)-Microsoft-II GIS (PNQ27 CKT-1)  | IntraState                | 25/06/2026   | 07:26        |            |            | T           | Distance Protection.                                                                                                                                                                                                                     |
| 220 KV NTT GLOBAL (Estella)-MANKOLI            | IntraState                | 06/07/2026   | 05:01        |            |            | T           | Diffrential Prot. B-ph fault current 14.57kA dIST 9.5KM FROM NTT Global                                                                                                                                                                  |
| KALMESHWAR-PANDHURNA                           | IntraState                | 11/07/2026   | 08:02        |            |            | HT          | For Controlled loading.                                                                                                                                                                                                                  |
| MAIN BUS SECTION - 1 @ MAHAPE                  | IntraState                | 15/07/2026   | 11:16        |            |            | PO          | for reconfiguring default setting, changing busbar setting and testing work on CTR make numerical bus bar protection system.                                                                                                             |
| EKLAHARE (OCR) - PADGHE                        | IntraState                | 19/07/2026   | 18:47        |            |            | HT          | Load management                                                                                                                                                                                                                          |
| 220KV TAPTITANDA- AMRAPUR CKT I                | IntraState                | 21/07/2026   | 19:59        |            |            | T           | Tripped on distance protection.                                                                                                                                                                                                          |
| 220KV PRINT HOUSE- PANCHANAND (TEMPORARY) LINE | IntraState                | 24/07/2026   | 10:31        | 31/07/2026 | 21:38      | PO          | for Replacement of .35 ACSR Sheep conductor by HPC                                                                                                                                                                                       |
| LONIKAND1-LONIKAND2 (INTER CONNECTOR)          | IntraState                | 24/07/2026   | 22:42        |            |            | HT          | For Load Management.                                                                                                                                                                                                                     |
| TALOJA - NAVI MUMBAI (PG)(TEMPORARY) LINE      | IntraState                | 25/07/2026   | 12:30        |            |            | PO          | or safety purpose from Dtd. 24.07.2026 @ 08:00 hrs to 31.07.2026 @ 18:00 hrs on Continuous basis for Replacement of .35 ACSR Sheep conductor by HPC of 220kV Print House 2 Pachanand (Temporary) line (MSLDC purview) under LES schemes. |
| CHINCHWAD-2 - TELCO                            | IntraState                | 27/07/2026   | 11:55        |            |            | PO          | Bunching of 220kV Chinchwad2-Telco & 220kV Chinchwad2-Chakan line @ T.L.No. :- 43-44                                                                                                                                                     |
| CHAKAN - CHINCHWAD 2                           | IntraState                | 27/07/2026   | 12:17        |            |            | PO          | 1) Bunching between loc no 43 - 44. 2) removal of jump on tower loc no 43 of 220 kv Chinchwad 2 - Chakan Line 3) Replacement of existing 0.4 ACSR conductor by HTLS work from Chinchwad2 ss Gantry to TL No. : -43                       |
| DAHANU - VERSOVA                               | IntraState                | 30/07/2026   | 23:10        | 31/07/2026 | 09:28      | PO          | PEB Erection at Shahid Bhagat Singh Metro Station                                                                                                                                                                                        |



**State Load Despatch Center,Airoli (MSETCL)**  
**Details of Line outages/Trippings for 31/Jul/2026**

**Statement-VII**

Position as on 6.30 Hrs of 01/Aug/2026

| Name of Line                            | Inter State / Intra State | Tripped Date | Tripped Time | Sync. Date | Sync. Time | Outage Type | Reason of Outage                                                                                                                                                                                                                                                                                                                                                                      |
|-----------------------------------------|---------------------------|--------------|--------------|------------|------------|-------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| KALWA SALSETTE - 3                      | IntraState                | 31/07/2026   | 07:24        | 01/08/2026 | 00:37      | PO          | Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup) :<br><br>Diversion of 220 kV Kalwa Salsette 3 Line on 110kV Salsette Vikhroli 1 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) :-<br><br>1. Cross jumpering at loc. 11 (KS3 & 84 (TDS) at Bhandup Village.<br>2. Conductor stringing in span loc. 92 (TDS) to loc. 2(KS3) |
| KANDALGAON - KOYNA (POPHALI)            | IntraState                | 31/07/2026   | 09:35        | 31/07/2026 | 17:05      | PO          | Outage for replacement of ball rod rusted insulator strings at loc.no.18A, bottom phase and Fixing P.A.Rod at loc no 44 to 45 top & middle ph (damaged                                                                                                                                                                                                                                |
| SALSETTE - VIKHROLI (GIS) CKT-1         | IntraState                | 31/07/2026   | 11:17        | 31/07/2026 | 17:30      | PO          | Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup) :<br><br>Work in vicinity outages for working on bottom circuit - A phase at locations - 11 (KS-3), 84 (TDS), 92 (TDS) & 2(KS-3)                                                                                                                                                                              |
| SHENDRA - CHITTEPIMPALGAON (PG) CKT - 2 | IntraState                | 31/07/2026   | 11:27        | 31/07/2026 | 18:10      | PO          | BUSBAR TESTING WORK AT Aurangabad (PG) SS.                                                                                                                                                                                                                                                                                                                                            |
| CHITEGAON- CHITEPIMPALGAON (PG) CKT - 2 | IntraState                | 31/07/2026   | 11:29        | 31/07/2026 | 18:26      | PO          | BUSBAR TESTING WORK AT Aurangabad (PG) SS.                                                                                                                                                                                                                                                                                                                                            |
| ALKUD - MENDHEGIRI CKT - 2              | IntraState                | 31/07/2026   | 13:54        |            |            | T           | Distance Protection.                                                                                                                                                                                                                                                                                                                                                                  |
| BABLESHWAR -AHAMADNAGAR-I-JEUR TAP      | IntraState                | 31/07/2026   | 14:38        | 31/07/2026 | 16:09      | EO          | Replacement of flashover string at loc 90, R Phase.                                                                                                                                                                                                                                                                                                                                   |
| CHANDIVALI (AEML) - VIKHROLI (KVPTL)    | IntraState                | 31/07/2026   | 18:28        | 31/07/2026 | 20:55      | PO          | Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup) :<br><br>Work in vicinity outages for working on bottom circuit - A phase at locations - 11 (KS-3)line, 84 (TDS), 92 (TDS) & 2(KS-3)line                                                                                                                                                                      |
| SALSETTE - VIKHROLI (GIS) CKT - 3       | IntraState                | 31/07/2026   | 21:16        | 31/07/2026 | 23:35      | PO          | Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup) :<br><br>Work in vicinity outages for working on bottom circuit - A phase at locations - 11 (KS-3)line, 84 (TDS), 92 (TDS) & 2(KS-3)line.                                                                                                                                                                     |
| DAHANU - VERSOVA                        | IntraState                | 31/07/2026   | 23:02        | 01/08/2026 | 10:21      | PO          | PEB Erection at Shahid Bhagat Singh Metro Station                                                                                                                                                                                                                                                                                                                                     |
| KALWA SALSETTE - 3                      | IntraState                | 01/08/2026   | 00:58        | 01/08/2026 | 09:26      | HT          | Emergency H/T due to sparking observed at location no. 82.                                                                                                                                                                                                                                                                                                                            |
| BOMBAY DYEING - SAHARA                  | IntraState                | 01/08/2026   | 01:03        | 01/08/2026 | 16:45      | T           | Distance Protection.                                                                                                                                                                                                                                                                                                                                                                  |
| ALEPHATA-PARGAON(KATHAPUR)              | IntraState                | 01/08/2026   | 09:50        | 01/08/2026 | 10:14      | T           | Distance Protection                                                                                                                                                                                                                                                                                                                                                                   |
| NXTRA GIS (NAVI MUMBAI) - TIFIL         | IntraState                | 01/08/2026   | 10:58        | 01/08/2026 | 13:20      | PO          | For checking the SF6 density Monitor and its connection as low SF6 alarm appears.                                                                                                                                                                                                                                                                                                     |

**State Load Despatch Center,Airoli (MSETCL)**  
**Details of Line outages/Trippings for 31/Jul/2026**

**Statement-VII**

Position as on 6.30 Hrs of 01/Aug/2026

| Name of Line                            | Inter State / Intra State | Tripped Date | Tripped Time | Sync. Date | Sync. Time | Outage Type | Reason of Outage                                                                                                                                                                                                                                                                                                                                                                   |
|-----------------------------------------|---------------------------|--------------|--------------|------------|------------|-------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| KALWA SALSETTE - 4                      | IntraState                | 01/08/2026   | 11:23        | 01/08/2026 | 23:04      | PO          | Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup) :<br>Diversion of 220 kV Kalwa Salsette 4 Line on 110kV Salsette Vikhroli 2 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) :-<br><br>1. Cross jumpering at loc. 11 (KS3) & 84 (TDS) at Bhandup Village.<br>2. Conductor stringing in span loc. 92 (TDS) to loc. 2(KS3) |
| TROMBAY - MULUND                        | IntraState                | 01/08/2026   | 11:50        | 01/08/2026 | 19:58      | T           | Distance Protection                                                                                                                                                                                                                                                                                                                                                                |
| SALSETTE - VIKHROLI (GIS) CKT - 2       | IntraState                | 01/08/2026   | 15:46        | 01/08/2026 | 18:49      | PO          | Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup) :<br><br>Work in vicinity outages for working on bottom circuit - A phase at locations - 11 (KS3), 84 (TDS), 92 (TDS) & 2(KS3)                                                                                                                                                                             |
| TROMBAY MSETCL TIE - 2                  | IntraState                | 01/08/2026   | 16:25        | 01/08/2026 | 16:34      | EO          | 220KV Tie line-2 TATA end BKR SF-6 gas filling.<br><br>Normal SF-6 pr: 6 bar<br>SF-6 LO alarm: 5.5 bar<br>SF-6 Lockout: 5 bar (Trip inhibit)                                                                                                                                                                                                                                       |
| CHANDIVALI (AEML) - VIKHROLI (KVPTL)    | IntraState                | 01/08/2026   | 19:31        | 01/08/2026 | 22:30      | PO          | 220 KV TATA Saki - AEML Chadivali-1                                                                                                                                                                                                                                                                                                                                                |
| DAHANU - VERSOVA                        | IntraState                | 01/08/2026   | 22:57        |            |            | EO          | MMRDA Metro-9 Project work                                                                                                                                                                                                                                                                                                                                                         |
| <b>220 KV ICT Outages/Trippings</b>     |                           |              |              |            |            |             |                                                                                                                                                                                                                                                                                                                                                                                    |
| 220/132 KV 200 MVA ICT - 2 @ ALEPHATA   | IntraState                | 06/07/2026   | 18:40        |            |            | T           | Tripped on differential protection.                                                                                                                                                                                                                                                                                                                                                |
| 220/132 KV 100MVA ICT 2 @ SOUTH SOLAPUR | IntraState                | 31/07/2026   | 09:37        |            |            | PO          | For 200MVA 220/132KV BBL ICT Augmentation Work                                                                                                                                                                                                                                                                                                                                     |
| <b>220 KV BUSBAR Outages/Trippings</b>  |                           |              |              |            |            |             |                                                                                                                                                                                                                                                                                                                                                                                    |
| AURANGABAD - 220KV - BUS 2              | InterState                | 31/07/2026   | 11:27        | 31/07/2026 | 17:50      | PO          | AMP of BUS-1 at Aurangabad S/s.                                                                                                                                                                                                                                                                                                                                                    |
| NTT NEON (DC 13)-BUS-1                  | IntraState                | 25/07/2026   | 11:50        |            |            | PO          | 220 KV BUS-1, CT (100/1 to 200/1 ) replacement work                                                                                                                                                                                                                                                                                                                                |
| MAIN BUS - 2 @ PRINT HOUSE              | IntraState                | 31/07/2026   | 17:12        |            |            | PO          | )For Installation of bus-2 link to newly erected 220kV GIS bay for commissioning of TF 3<br>2) Bus bar Protection out for new bay integration                                                                                                                                                                                                                                      |
| <b>110 KV LINE Outages/Trippings</b>    |                           |              |              |            |            |             |                                                                                                                                                                                                                                                                                                                                                                                    |
| KALWA KALYAN                            | IntraState                | 09/01/2026   | 13:38        |            |            | PO          | For upgradation to 220 kV Kalwa Kalyan line project work                                                                                                                                                                                                                                                                                                                           |
| SALSETTE SAKI 4                         | IntraState                | 02/03/2026   | 09:06        |            |            | PO          | EHV cable termination to provide LILO arrangements at IIT Mumbai (Power supply to IIT) at Loc. 22-22B.                                                                                                                                                                                                                                                                             |

**State Load Despatch Center,Airoli (MSETCL)**  
**Details of Line outages/Trippings for 31/Jul/2026**

**Statement-VII**

Position as on 6.30 Hrs of 01/Aug/2026

| Name of Line                | Inter State /<br>Intra State | Tripped<br>Date | Tripped<br>Time | Sync. Date | Sync.<br>Time | Outage<br>Type | Reason of Outage                                                                                                                                                                                                                                                                         |
|-----------------------------|------------------------------|-----------------|-----------------|------------|---------------|----------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| SALSETTE VIKHROLI CKT - 1   | IntraState                   | 31/07/2026      | 07:24           |            |               | PO             | Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup):<br>1. Diversion of 220 kV Kalwa Salsette 3 Line on 110kV Salsette Vikhroli 1 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW |
| SALSETTE - VIKHROLI CKT - 2 | IntraState                   | 31/07/2026      | 07:24           |            |               | PO             | Metro 4 Project work (Line Raising Job at Shangrilla Crossing, Bhandup):2. Diversion of 220 kV Kalwa Salsette 4 Line on 110kV Salsette Vikhroli 2 Line (TDS bottom Circuit) in section between Bhandup village to loc. 92 (Salsette) for tower erection work at loc. 3 & 4 of TS RoW     |

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage